

APPENDIX 2

Date	Action	Jan-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23	Oct-23	Nov-23	Dec-23	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24		
05/02/22	Screening request submission																																					
23/03/22	Screening request outcome																																					
13/05/22	Cumulative Appraisal																																					
14/06/22	EIA Scoping Submission																																					
09/08/22	EIA Direction From PEDW																																					
01/09/22	ES Preparation																																					
30/11/22	Pre Application Consultation (starting mid Oct)																																					
05/12/22	PAC Report																																					
09/12/22	DNS Planning Submission Inc ES																																					
18/10/22	Sab Application & Process																																					
10/01/23	Sab Outcome																																					
18/10/23	Planning Application Outcome																																					
01/09/22	Informal Consultation																																					
28/01/22	Options Agreement & Lease Drafted																																					
14/07/22	Options Agreement Signed Off & Signed																																					
01/04/22	Lease Signed Off																																					
01/03/24	Lease Signed																																					
01/03/22	Procurement For Construction Contract - Starting Spec																																					
01/12/24	Construction Contract Tendered																																					
01/03/24	Construction Contract Awarded																																					
01/04/24	Construction Contract Implemented																																					
11/01/23	Procurement For Maintenance Contract - Spec																																					
01/12/24	O&M Contract Tendered																																					
01/03/24	O&M Contract Awarded																																					
11/12/24	O&M Contract Implemented																																					
04/09/22	Procurement For Legal Support - Spec																																					
01/11/23	Construction Contract Legal Support Tendered																																					
14/12/23	Construction Contract Legal Support Awarded																																					
01/01/23	Construction contract Legl Support Implemented																																					
01/12/23	PPA																																					
01/07/23	PPA Legal Support																																					
14/08/23	Power Price Data Set Tendered																																					
11/09/23	Power Price Data Received																																					
01/10/23	Financial Modelling																																					
01/04/23	Agree Funding Opportunities																																					
01/10/23	Final Business Case Completed																																					
13/11/23	Approval From CMT																																					
21/11/23	Approval From Cabinet																																					
30/11/23	Approval From Full Council																																					
18/09/22	Permissions To Use Land For Decanting																																					

Ongoing