

Project			WHQS Indicative Environmental Programme																														
Period			2018									2019									2020												
2018 to 2020			October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April
Page 1 of 2			Status																														
Penyrheol Play and Fitness Equipment	Brief prepared by Client	Completed	[Gantt bar: Oct 2018 - Oct 2018]																														
	Public Consultation by WHQS Staff	Completed	[Gantt bar: Oct 2018 - Oct 2018]																														
	Outline proposals	Completed	[Gantt bar: Oct 2018 - Oct 2018]																														
	CDM & H&S	on going	[Gantt bar: Oct 2018 - Dec 2018]																														
	Detail Proposals / Specification	Completed	[Gantt bar: Oct 2018 - Oct 2018]																														
	Procurement and Tender Action	Completed	[Gantt bar: Oct 2018 - Dec 2018]																														
	Operations on Site		[Gantt bar: Feb 2019 - May 2019]																														
	Completion		[Gantt bar: May 2019 - May 2019]																														
Penyrheol Skate Park	Brief prepared by Client	Completed	[Gantt bar: Oct 2018 - Oct 2018]																														
	Public Consultation by WHQS Staff	Completed	[Gantt bar: Oct 2018 - Oct 2018]																														
	Outline proposals	Completed	[Gantt bar: Oct 2018 - Oct 2018]																														
	Planning and other approvals	Works Permitted Development	[Gantt bar: Oct 2018 - Oct 2018]																														
	CDM & H&S	on going	[Gantt bar: Oct 2018 - Dec 2018]																														
	Detail Proposals / Specification	Completed	[Gantt bar: Oct 2018 - Oct 2018]																														
	Procurement and Tender Action		[Gantt bar: Oct 2018 - Dec 2018]																														
	Operations on Site	Programme requires specialist contractors and therefore works on site will depend on their availability.	[Gantt bar: Feb 2019 - May 2019]																														
Completion		[Gantt bar: May 2019 - May 2019]																															
Fochriw Extra Play and Fitness Equipment	Brief prepared by Client		[Gantt bar: Oct 2018 - Oct 2018]																														
	Public Consultation by WHQS Staff		[Gantt bar: Oct 2018 - Oct 2018]																														
	Outline proposals		[Gantt bar: Oct 2018 - Oct 2018]																														
	CDM & H&S		[Gantt bar: Oct 2018 - Dec 2018]																														
	Detail Proposals / Specification		[Gantt bar: Oct 2018 - Oct 2018]																														
	Procurement and Tender Action		[Gantt bar: Oct 2018 - Dec 2018]																														
	Operations on Site		[Gantt bar: Feb 2019 - May 2019]																														
	Completion		[Gantt bar: May 2019 - May 2019]																														
Phillipstown Extra Play Facilities	Brief prepared by Client		[Gantt bar: Oct 2018 - Oct 2018]																														
	Public Consultation by WHQS Staff		[Gantt bar: Oct 2018 - Oct 2018]																														
	Outline proposals		[Gantt bar: Oct 2018 - Oct 2018]																														
	CDM & H&S		[Gantt bar: Oct 2018 - Dec 2018]																														
	Detail Proposals / Specification		[Gantt bar: Oct 2018 - Oct 2018]																														
	Procurement and Tender Action		[Gantt bar: Oct 2018 - Dec 2018]																														
	Operations on Site		[Gantt bar: Feb 2019 - May 2019]																														
	Completion		[Gantt bar: May 2019 - May 2019]																														
MUGA Maes Mabon	Brief prepared by Client		[Gantt bar: Oct 2018 - Oct 2018]																														
	Public Consultation by WHQS Staff		[Gantt bar: Oct 2018 - Oct 2018]																														
	Outline proposals		[Gantt bar: Oct 2018 - Oct 2018]																														
	Planning and other approvals	Outline programme assumes planning permission is NOT required.	[Gantt bar: Oct 2018 - Oct 2018]																														
	CDM & H&S		[Gantt bar: Oct 2018 - Dec 2018]																														
	Detail Proposals / Specification		[Gantt bar: Oct 2018 - Oct 2018]																														
	Procurement and Tender Action		[Gantt bar: Oct 2018 - Dec 2018]																														
	Operations on Site		[Gantt bar: Feb 2019 - May 2019]																														
Completion		[Gantt bar: May 2019 - May 2019]																															
Giffach Park Estate Fitness Equipment	Brief prepared by Client		[Gantt bar: Oct 2018 - Oct 2018]																														
	Public Consultation by WHQS Staff		[Gantt bar: Oct 2018 - Oct 2018]																														
	Outline proposals		[Gantt bar: Oct 2018 - Oct 2018]																														
	Planning and other approvals		[Gantt bar: Oct 2018 - Oct 2018]																														
	CDM & H&S		[Gantt bar: Oct 2018 - Dec 2018]																														
	Detail Proposals / Specification		[Gantt bar: Oct 2018 - Oct 2018]																														
	Procurement and Tender Action		[Gantt bar: Oct 2018 - Dec 2018]																														
	Operations on Site		[Gantt bar: Feb 2019 - May 2019]																														
Completion		[Gantt bar: May 2019 - May 2019]																															
Phillipstown Skate Park	Brief prepared by Client		[Gantt bar: Oct 2018 - Oct 2018]																														
	Public Consultation by WHQS Staff		[Gantt bar: Oct 2018 - Oct 2018]																														
	Outline proposals		[Gantt bar: Oct 2018 - Oct 2018]																														
	Planning and other approvals	Outline programme assumes planning permission is NOT required.	[Gantt bar: Oct 2018 - Oct 2018]																														
	CDM & H&S		[Gantt bar: Oct 2018 - Dec 2018]																														
	Detail Proposals / Specification		[Gantt bar: Oct 2018 - Oct 2018]																														
	Procurement and Tender Action		[Gantt bar: Oct 2018 - Dec 2018]																														
	Operations on Site	Programme requires specialist contractors and therefore works on site will depend on their availability.	[Gantt bar: Feb 2019 - May 2019]																														
Completion		[Gantt bar: May 2019 - May 2019]																															
Treceynydd Extra Play Equipment and Fencing	Brief prepared by Client		[Gantt bar: Oct 2018 - Oct 2018]																														
	Public Consultation by WHQS Staff		[Gantt bar: Oct 2018 - Oct 2018]																														
	Outline proposals		[Gantt bar: Oct 2018 - Oct 2018]																														
	CDM & H&S		[Gantt bar: Oct 2018 - Dec 2018]																														
	Detail Proposals / Specification		[Gantt bar: Oct 2018 - Oct 2018]																														
	Procurement and Tender Action		[Gantt bar: Oct 2018 - Dec 2018]																														
	Operations on Site		[Gantt bar: Feb 2019 - May 2019]																														
	Completion		[Gantt bar: May 2019 - May 2019]																														

Indicative Programme Only and reliant on Landscape Architect being in post from late February 2019

Note: Programme indicative only and subject to change any requirements for planning permission approval /conditions, specialist supplier / contactor long lead in times and delays, adverse weather conditions / force majeure .

