## Appendix 2 – Internal works financial metrics dashboard.

## Contracts within the Internal Works 2013-14 programme - Financial Metrics Dashboard

Contracts	No.	Prog. Budget	Start Date	Asb £	Kitch	Bath	Elec	Heat	Totals (Excl. Asb)	Value of Refusals *	Value of Prev. Ach *
□ DLO Eastern V	238	£ 1975150		£25700 /£32020	£319270 /£619241	£234544 /£537814	£ 42389 /£ 60678	£ 57486 /£ 116170	£ 653689 /£ 1333903	£ 106743	€ 609663
☐ INT13D-E01 CLAREMONT ROAD\HAZELWOOD ROAD- LOWER PANTSIDE: 7903 A206 HC050	22	£216,950	Mar	£3240 /£3240	£ 93031 /£ 93742	£ 72222 /£ 73442	£ 18151 /£ 18160	£ 15775 /£ 15775	£ 199179 /£ 201119	€ 4250	£ 34561
■ Main contract	No.	Prog. Budget	Start Date	Asb €	Kitch	Bath	Elec	Heat	Totals	Val. Refusals	Val. Prev. Ach. K/B/E/H
■ INT13D-E01 CLAREMONT ROAD\HAZELWOOD ROAD	22	£142,750	Apr		£ 93031 /£ 93742	£ 72222 /£ 73442	£1 /£10	£0 /£0	£ 165254 /£ 167194	€ 4250	£ 34561
■ Sub contracts	No.	Prog. Budget	Start Date	Asb £	Kitch	Bath	Elec	Heat	Totals	Val. Refusals	Val. Prev. Ach. K/B/E/H
	22	£0	Mar	£3240 /£3240							
■ INT13EL-E01 CLAREMONT ROAD\HAZELWOOD ROAD	22	£48,400	Mar				£ 18150 /£ 18150				
	22	£25,800	Mar					£ 15775 /£ 15775			
■ INT13D-E02 ELLESMERE COURT\OLD PANT ROAD-LOWER PANTSIDE: 7903 A206 HC050	24	£218,250	May	£2940 /£2940	£ 54947 /£ 54947	£ 31050 /£ 31050	£0 /£1600	£ 13900 /£ 13900	£ 99897 /£ 101497	£ 6561	£ 125210
■ INT13D-E03 CORONATION CRESCENT\HILARY ROAD- LOWER PANTSIDE: 7903 A206 HC050	25	£226,500	May	£3680 /£3680	£ 70686 /£ 79735	£ 54374 /£ 64473	£ 15708 /£ 15708	£ 20701 /£ 20704	£ 161469 /£ 180620	£ 2311	€ 32200
■ INT13D-E04 NEWLYN ROAD\STONERWOOD VIEW-LOWER PANTSIDE: 7903 A206 HC050	23	£210,450	May	£3540 /£3680	£ 42537 /£75040	£ 32567 /£ 62740	£ 8530 /£ 25210	£ 7110 /£ 25710	£ 90744 /£ 188700	£ 12961	£ 27900
⊞ INT13D-E05 ST PETERS CLOSE\TIR Y PWLL TERRACE- LOWER PANTSIDE: 7903 A206 HC050	29	£237,400	May	£3280 /£3760	£ 52956 /£ 64711	£ 40995 /£ 54629	£0 /£0	£0 /£0	£ 93951 /£ 119339	£ 11022	£ 105644
☑ INT13D-E06 GREENLANDS\HILLTOP CRESCENT\SUNNYCREST-LOWER PANTSIDE: 7903 A206 HC050	31	£205,900	Sep	£3860 /£4880	£ 5114 /£ 84075	£ 3334 /£ 78420	£0 /£0	£0 /£40061	£ 8448 /£ 202555	€ 15483	€ 49250
■ INT13D-E07 PANT VIEWAQUEENS ROAD-LOWER PANTSIDE: 7903 A206 HC050	25	£173,250	Oct	£2260 /£3360	£0 /£51887	£0 /£20778	£0 /£0	£0 /£12	£ 0 /£72677	£ 38511	£ 86837
■ INT13D-E08 CARLYON RD\ROSE CT\CEFN CT-LOWER PANTSIDE: 7903 A206 HC050/HC051	24	£181,600	Feb	£2900 /£3240	£0 /£60466	£0 /£75672	£0 /£0	£0 /£7	£ 0 /£ 136145	£ 2311	£ 43111
⊞ INT13D-E09 GLANSHON\LINDEN\WILLOW COURTS-UPPER PANTSIDE:	35	£304,850	Mar	£0 /£3240	£ 0 /£ 54638	£0 /£76612	£0 /£0	£0 /£1	£ 0 /£ 131251	£ 13333	£ 104950
☐ DLO Lower RV	258	£ 2331250		£23500 /£31020	£278301 /£497741	£78263 /£206789	£ 134440 /£ 136111	£ 18738 / £ 32374	£ 509742 /£ 873015	£ 224370	€ 1351878
<b>⊞</b> DLO Upper RV	350	£ 2709350		£55966 / £68505	£383392 /£900060	£308588 / £840889	£ 56970 / £ 73820	£ 57805 /£ 114790	£ 806755 /£ 1929559	£ 131971	€ 1274295
Totals	846	£7,015,750		£ 105166 /£ 131545	£ 980963 /£ 2017043	£ 621395 / £ 1585492	£ 233799 /£ 270609	£ 134029 /£ 263333	£ 1970186 /£ 4136477	£ 463084	£ 3235836

<sup>\*</sup> Values based on average Savil's replacement costs of £4,250 (K), £2,311 (B), £1,900 (E), £2,150 (H).

Key for detail rows:

(v) - Valued works at property