

WHQS ENVIRONMENTAL PROGRAMME 2017#2020 - CHTG 1/11/2018 (Appendix 1)

APPENDIX 1

CONSULTATIONS ONGOING	CONSULTATION COMPLETIONS	CONSULTATIONS TO BE STARTED
22	36	24

COMPLETED PROJECTS	ESTIMATED EXPENDITURE
106	£ 2,322,338.43

CONSULTATION SCHEDULE	YEAR	COMMUNITY	NO OF COUNCIL PROPERTIES	ENVIRONMENTAL OFFICER	SHELTERED HOUSING SCHEME	CONSULTATION STATUS COMPLETED / ONGOING / TO BE STARTED	POTENTIAL PROJECTS	PROJECTS	WORK ISSUED - COSTINGS REQUESTED, AWAITING COMMENCEMENT ETC	TO WHOM	NUMBER OF PROJECTS COMPLETED	ESTIMATED EXPENDITURE WITHIN COMMUNITY	ANTICIPATED COMPLETION DATE
COMPLETE	2018/2019	HEOL TRECASTELL	57	BETH SMITH		COMPLETED	PAINTING, PLANTING AND PAVING at 1 - 16 and 17 - 30 HEOL TRECASTELL	3	RELAY PATHWAY TO THE SIDE OF NO 57	NCS complete	1	£ 20,000.00	SOFT AND HARD LANDSCAPING 2018
2 (Q1)	2018/2019	PENLLWYN (Upper & Lower)	324	LYNNE JOHN		ONGOING	POTENTIAL SWING PARK & SKATE PARK / REVAMP OF SHOP AREA LIKE GELLIGAER PARKING ON PENYMEAD FORMALISATION OF PARKING AREA IN FDL AVE PARKING OPPS SCHOOL FDL AVE INSTALL STEPS IN BANKING FDL AVE PARKING IN BRYNTEG AVE	7	BEECH CLOSE BENCH REPLACEMENT	PARKS (COMPLETED)	1	£ 1,880.00	
2 (Q1)	2019/2020	OAKDALE	73	LYNNE JOHN		TO BE STARTED	FARM CLOSE VILLAGE GREEN UPGRADE SKATE PARK	2					
COMPLETED	2019/2020	WATTSVILLE	49	LYNNE JOHN	WOODLAND VIEW-COMPLETED	COMPLETED	BENCHES AND RAISED BED PLANTERS NEW PLACENAME SIGNAGE	2					
COMPLETED	2019/2020	GELLIGROES	58	LYNNE JOHN	TY MYNYDDISLWYN - COMPLETED	COMPLETED	TY MYNYDDISLWYN PARKING	1	PILLAR REDUCTION AT TY MYNYDDISLWN PARKING AT TY MYNYDDISLWYN	NCS (COMPLETED) EPG INVESTIGATING	1	£ 394.00	
2 (Q2)	2018/2019	SPRINGFIELD	239	LYNNE JOHN	YNYSWEN	ONGOING	BROOKFIELD RD/MEADOW CLOSE PARKING / MEADOW RD PATHWAY / NEW STREET SIGNS	1	BROOKFIELD RD/MEADOW RD PARKING MEADOW RD PATHWAY	NCS (COMPLETED) AWAITING APPROVAL	1		
2 (Q2)	2018/2019	RISCA	165	LYNNE JOHN	ST MARYS COURT BRITANNIA COURT	TO BE STARTED		1	REPLACEMENT BENCHES X 2 @ CROMWELL BUNGALOWS	PARKS (COMPLETED)	1	£ 1,880.00	
2 (Q4)	2018/2019	HENGOED	106	ANNA LEWIS		ONGOING							
COMPLETE	2017/2018	FOCHRIW	152	ANNA LEWIS		COMPLETED		13	1. FENCING ON BRIDGE BY COMMUNITY CENTRE 2. EXTRA PLAY FACILITIES IN RHODFA GANOL PARK – ROUNDABOUT, HOP SCOTCH, SNAKES AND LADDERS. 3. GREEN GYM 4. FENCING OF PLAY AREA AROUND TEENAGER POD AND KICK ABOUT ADDING A PICNIC BENCH 5. SHEEP ISSUE RESOLUTION – SPRINGS ON GATE AND REINSTATE LATCH AT GLAN Y NANT 6. FENCE AND GATE AT RAILWAY TERRACE 7. CONTAINER FOR YOUTH FOOTBALL 8. CLEAN UP – ESTATE AND COMMON 9. IMPROVEMENTS TO "DINGLE" AREA – TO BE CARRIED OUT BY COMMUNITIES FIRST, GAVO, GROUNDWORK – BENCH AND ASSAULT COURSE FOR TODDLERS 10. LIGHTING COLUMN X2 CAE GLAS NEWYDD 11. LINES ON CHILDRENS MUGA AREA, USED BY COMMUNITY AND SCHOOL 12. FENCING BETWEEN BRYN NANT & SCHOOL 13. PARKING RESOLUTIONS AT AEL Y BRYN	1. PARKS 2. PARKS- G/R 3. PARKS- G.R 4. PARKS 5.COUNTRYSIDE 6. HIGHWAYS 7. COMMUNITY BENEFITS 8. KWT 9.COMMUNITIES FIRST 10. HIGHWAYS 11. PARKS 12. PARKS 13.EPG/HIGHWAYS	5	£ 57,867.00	2018
COMPLETE	2017/2018	PHILLIPSTOWN	159	ANNA LEWIS		COMPLETED		15	1 SKATE PARK 2 IMPROVEMENTS AT PARK 3 PARKING – DERLWYN 4 BUS SHELTER 5 MEASURES TO STOP OFF ROAD BIKES NEAR PARK/ FOOTBALL FIELD & PATHWAYS BETWEEN HOUSES. 6 RUBBISH AMNESTY - ALREADY COMPLETE 7 LITTER PICK 8 STREET SIGNS & ENTRANCE SIGNAGE 9 BULB PLANTING & TREE PLANTING ON ENTRANCE 10 CLEAN BOTH OVERGROWTH AND LITTER 11 HAND RAILS ON STEPS 12 DOG WASTE BINS & LITTER BINS 13 DAISY FIELD 14 PARKING JONES STREET 15 BOW TOP RAILINGS BOTTOM OF BEDDLWYN ROAD	1 . PARKS 2. PARKS 3. HIGHWAYS 4. HIGHWAYS 5. HIGHWAYS 6. WASTE MANAGEMENT 7. KWT 8. PARKS/HIGHWAYS 9. PARKS 10. PARKS 11. HIGHWAYS 12. WASTE MANAGEMENT 13. HIGHWAYS 14. HIGHWAYS 15. PARKS	4	£ 210,959.71	

WHQS ENVIRONMENTAL PROGRAMME 2017#2020 - CHTG 1/11/2018 (Appendix 1)

CONSULTATION SCHEDULE	YEAR	COMMUNITY	NO OF COUNCIL PROPERTIES	ENVIRONMENTAL OFFICER	SHELTERED HOUSING SCHEME	CONSULTATION STATUS COMPLETED / ONGOING / TO BE STARTED	POTENTIAL PROJECTS	PROJECTS	WORK ISSUED - COSTINGS REQUESTED, AWAITING COMMENCEMENT ETC	TO WHOM	NUMBER OF PROJECTS COMPLETED	ESTIMATED EXPENDITURE WITHIN COMMUNITY	ANTICIPATED COMPLETION DATE
2 (Q2)	2018/2019	NEW TREDEGAR	140	ANNA LEWIS	GLYNSYFI COMPLETED	ONGOING		5	1. TREES ON THE BOUNDARY OF THE SCHEME TO BE CUT AND BRAMBLES CUT BACK AND GENERAL CLEAN-UP OF LAND. (I WILL CONTACT KEEP WALES TIDY IN RELATION TO THE CLEAN-UP). THE AREA IS HIGHWAYS OWNED BUT HAS BEEN AN ONGOING ISSUE FOR TENANTS THERE FOR A NUMBER OF YEARS. TENANTS HAVE SAID TREE CUTTING WAS TAKING PLACE UNTIL THE NEW ROAD WAS BUILT. 2. BUSHES ON THE SCHEME TO BE TAKEN AWAY WHERE POSSIBLE OR CUT BACK TO ALLOW FOR ACCESS TO PARKING (OVERGROWN), TO BE MORE EASILY MAINTAINED AND MAKE THE AREA LOOK MORE APPEALING. 3. REPLACEMENT OR PAINTING WHERE POSSIBLE OF X3 BENCHES AS TENANTS ARE UNABLE TO SIT ON THEM AS THEY ARE IN A "BAD STATE" YET HAVE BEEN WELL USED AND PEOPLE WOULD LIKE TO CONTINUE TO USE THEM FOR SOCIALISING AND TO SIT OUT DOORS. 4. NO PARKING SIGNAGE WHERE THERE ARE DROPPED KERBS FOR DISABLED ACCESS. 5. THE ADDITION OF X2 DROPPED KERBS AS THERE IS ONLY ONE EACH END OF THE SITE.	1. PARKS -DB 2. PARKS-DB 3.PARKS 4.HIGHWAYS 5. HIGHWAYS	4	£ 6,735.00	2018 FOR GLYNSYFI WORKS
2 (Q2)	2018/2019	PONTLOTTYN	233	ANNA LEWIS		ONGOING	PARKING ON SUNNYVIEW RAILINGS, WALLS, HANDRAILS - BRYNHFRYDD/BRYNGLAS UPGRADE COMM CENTRE LAND UPGRADE PARK STEPS ON BLACK PATH CLEAN UP AROUND FARM RD SIGNAGE NOTICE BOARD WALLS THOUGH VILLAGE	10					
2 (Q2)	ONGOING	GILFACH (LOWER)	108	ANNA LEWIS		TO BE STARTED							
2 (Q3)	2018/2019	ABERBARGOED (MIDDLE)	88	ANNA LEWIS		ONGOING	STARTING TO BE PACKAGED						
ONGOING	2018/2019	PORSET PARK*	179	BETH SMITH		ONGOING	SKATE PARK, GWAUN NEWYDD PARKING, COED CAE PARKING	9	1 BOLLARDS ON LON YR ODYN 2 BINS AND BENCHES ON PORSET PARK, 3 DROPPED KERB, 4 RAILINGS ON COED MAIN, 5 SIGNAGE ON GWAUN NEWYDD	VARIOUS	4		2020
ONGOING	2018/2019	TRETHOMAS	145	BETH SMITH	GROVE I & GROVE II - COMPLETED	ONGOING	PLANTING, PARKING NOT FEASIBLE, AEL Y BRYN, GROVE	5		COMMUNITY GROUP			2020
ONGOING	2018/2019	MACHEN	63	BETH SMITH		ONGOING	PLANTING, PARKING AREAS , GRAIG VIEW	7	TREES ON FFWRWM ROAD, BENCH OF THE CRESCENT, RAILING ON FFWRWM RD	PARKS 2 COMPLETE	2		
COMPLETED	2018/2019	PONTYMISTER	164	LYNNE JOHN	TY ISAF - COMPLETED	COMPLETED	TY ISAF BENCHES AND RAISED BEDS RESURFACING OF DEAD SPACE TO THE SIDE OF THE SCHEME	2					
COMPLETE	2017/2018	ABERTYSSWG (Rhymney South)	82	ANNA LEWIS	PROSPECT PLACE COMPLETED	COMPLETED		19	1. REDUCE GREEN AREA OPPOSITE 1-6 AND PROVIDING ADDITIONAL 4 PARKING SPACES FOR AND KNEE RAIL TO PREVENT UNACCEPTABLE PARKING ON THE GREEN AND TO WIDEN THE ROAD. 2. REPLACE HANDRAIL TO LEFT HAND SIDE ENTERING GREENSWAY WITH GREEN METAL LOOP TOP FENCING AND GATE 3. REMOVE BOLLARDS AT BOTTOM RIGHT HAND SIDE TO ALLOW ACCESS FOR GRASS CUTTER 4. REMOVE OLD CONCRETE FENCE POSTS FROM LEFT AND RIGHT PATH AND REPLACE WITH HANDRAIL GOING DOWN THE FULL LENGTH OF THE LEFT HAND SIDE OF THE PATHWAY & REPLACE HANDRAIL ON RIGHT HAND SIDE PATHWAY 5. PAINT BARRIER AT THE TOP OF THE PATH LEADING TO LOWER ABERTWSSYG AND PAINT BOLLARDS AT THE BOTTOM. 6. REPLACE KNEE RAILS AROUND GRASS AREA FAR END OF GREENSWAY SO THAT THEY GO ALL THE WAY AROUND TO PREVENT MOTORBIKES ENTERING 7. RESURFACE PATH WAY TO LOWER ABERTWSSYG ON LEFT HAND SIDE 8. REMOVE SMALLER BOLLARDS AT BOTTOM OF THE PATH LEADING TO THE BACK OF THE HOUSES AND REPLACE IF POSSIBLE AND WITHIN BUDGET Prospect Place Projects 1. BOW TOP FENCING 2. STOCK PROOF FENCING 3. SPRING/RUBBER ON GATE 4. HANDRAILS & PATHWAY ON LEFT 5. EXTEND CAR PARK 6. FORMALISED PARKING BAYS 7. 5MPH SIGN/SIGNAGE/WAYFINDER 8. BENCHES REPLACED 9. REMOVE GORSE AND OVERGROWTH 10. BULB PLANTING	1. HIGHWAYS 2.HIGHWAYS 3. HIGHWAYS 4. HIGHWAYS 5. HIGHWAYS 6. HIGHWAYS 7. HIGHWAYS 8. HIGHWAYS	6	£62,650.00	2018 Prospect Place 2020

WHQS ENVIRONMENTAL PROGRAMME 2017#2020 - CHTG 1/11/2018 (Appendix 1)

CONSULTATION SCHEDULE	YEAR	COMMUNITY	NO OF COUNCIL PROPERTIES	ENVIRONMENTAL OFFICER	SHELTERED HOUSING SCHEME	CONSULTATION STATUS COMPLETED / ONGOING / TO BE STARTED	POTENTIAL PROJECTS	PROJECTS	WORK ISSUED - COSTINGS REQUESTED, AWAITING COMMENCEMENT ETC	TO WHOM	NUMBER OF PROJECTS COMPLETED	ESTIMATED EXPENDITURE WITHIN COMMUNITY	ANTICIPATED COMPLETION DATE
2 (Q3)	2018/2019	BARGOED	157	ANNA LEWIS	ST GWLADYS COMPLETED	ONGOING		10	1. RAMPS FOR ACCESS - OFF SITE 2. LINE MARKING FOR PARKING, WALKWAYS & HATCHED AREA 3. TIDY UP AND ASPHALTING TO ENTRANCE OF COMPLEX 4. SIGNAGE 5. DRAINS AND PATHWAYS 6. CLEAN UP – CUT BACK OVERGROWTH & REMOVAL OF TREE 7. PICNIC TABLE 8. BIRD BOXES 9. APPLE TREE 10. GREEN HOUSE, ALLOTMENT AREA, BBQ AREA, PLANTERS - LATER	1. HIGHWAYS 2. HIGHWAYS 3. HIGHWAYS 4. HIGHWAYS 5. HIGHWAYS 6. PARKS 7. PARKS 8. GROUNDWORK 9 TARRAGON 10.LATER	2	£ 60,687.20	2019
2 (Q3)	2018/2019	MAESYCWMMER	112	ANNA LEWIS	Y GLYN COMPLETED	TO BE STARTED	SUBWAY PARKING BAYS MAINTENANCE - WALLS COMMUNITY ORCHARD MEASURES TO STOP OFF ROAD VEHICLES	12	1. REMOVE PLANTING WERE POSSIBLE AROUND THE CENTRE AND OPPOSITE TENANTS HOMES ON GRASSED COMMUNAL AREAS AS THESE HAVE BECOME OVERGROWN AND UNKEMPT. THIS WILL ALLOW THE AREA TO BE EASILY MAINTAINED AND LOOK AESTHETICALLY PLEASING. 2. RENEW BENCHES X3 - ONLY THE BENCHES THERE ALREADY WILL BE REPLACED AND ONLY THE ONES THAT WERE PUT IN BY CCBC - THERE IS AN ADDITIONAL ONE THAT WILL NOT BE REPLACED AS IT WAS PUT IN AS A MEMORIAL BENCH BY A TENANT. NO ADDITIONAL BENCHES TO BE PUT IN 3. ONE OFF LITTER PICK – (TO BE COMPLETED BY GROUNDWORK OR KEEP WALES TIDY) 4. OUTSIDE COMMUNAL TAP NEAR TO LAUNDRY FACILITY 5. ADDITIONAL PARKING SPACES TO BE CREATED BEHIND 3-6 AND RE-FORMALISATION OF THE CURRENT PARKING IN THE SAME AREA TO ALLOW FOR MORE SPACES IF POSSIBLE. IT WAS INITIALLY SUGGESTED FOR ADJACENT TO 1&2 BUT THIS WAS NOT AGREED BY TENANTS AFTER A WALKABOUT AS IT WAS FELT THE SPACES WOULD BE USED BY OTHERS RATHER THAN THOSE LIVING IN Y GLYN 6. TENANTS HAVE REQUESTED A DROPPED KERB NEAR THE COMMUNAL WALKWAY SECTION TO BE ABLE TO ACCESS THE ROAD & SIGNAGE TO SHOW FOR DISABLED ACCESS 7. ADD WAY FINDER SIGNAGE FOR EMERGENCY SERVICES AND VISITORS	1. PARKS 2.PARKS 3. KWT 4. EXTERNALS 5. HIGHWAYS 6. HIGHWAYS 7. DESIGN	5	£ 23,519.00	2018 FOR Y GLYN WORKS
2 (Q4)	2018/2019	BRITANNIA	83	BETH SMITH		TO BE STARTED	BUTTEFLY PLANTING, PAINT MUGA	6	HODGES CRESCENT AND SALWAY AVENUE POSTS AND FENCING, WORK TO THE BUTTERFLY ROUNDABOUT, ANGEL LANE RAILINGS	PARKS HRO	2	£ 20,000.00	
2 (Q4)	2018/2019	GELLIGAER / INCL PENYBRYN	350	ANNA LEWIS	WAUNRHYDD COMPLETED	ONGOING		7	1. TREES TO BE REMOVED OR CUT WHERE POSSIBLE – DUE TO SLIP HAZARD AND ALMOST TOUCHING PROPERTIES. 2. REMOVAL OF LARGE PLANTERS 3. PAINT / RENEW BENCHES 4. PATHWAYS TO BENCHES 5. KERB TO BE LOWERED AT THE SIDE OF THE COMMUNAL HALL TO ALLOW FOR DISABLED ACCESS 6. PARKING MARKED OUT CLEARLY OR A WALKWAY TO ALLOW FOR WHEELCHAIRS AND OTHER WALKING AID USERS TO PASS THE CARS TO ENTER THE COMMUNAL HALL 7. SPRAYING OF WEEDS	1. PARKS - DB 2. EXTERNALS 3. PARKS .4 PARKS 5.HIGHWAYS 6.HIGHWAYS 7. PARKS	5	£12,528.26	2018 FOR WAUNRHYD WORKS
2 (Q4)	2018/2019	FAIRVIEW	31	BETH SMITH		TO BE STARTED		1	ANEURIN CLOSE STEPS	HRO	1	£ 6,000.00	COMPLETE
2 (Q4)	2018/2019	CEFN FFOREST incl Twyn Gardens	389	BETH SMITH	TY BEDWELLYTY - COMPLETED	TO BE STARTED	WHEATLEY PLACE AND GRAIG GLAS AVENUE and DYLAN AVENUE and TY BEDWELLYTY, ECO PARK	8	BRYNGOLEU DEAD ZONE, WAUNBORFA ROAD, DYLAN AVENUE LINES ON THE ROAD, TWYN GARDENS PAINTING AND CONCRETING, TY BEDWELLYTY	Parks	2	£ 58,567.00	
COMPLETE	2018/2019	PENGAM	28	BETH SMITH		COMPLETED	PARKING IN ISLWYN CLOSE, BENCHES, HATCHED OUT AREA, SIGNAGE	3	BOLLARD ON ISLWYN CLOSE PARKING	NCS	1		
2 (Q4)	2017/2018	BLACKWOOD	307	LYNNE JOHN	PALMER PLACE / GIBBS CLOSE	ONGOING	BLOOMFIELD ROAD REVAMP GREENSPACE AREA	4	ALDERMAN CLOSE FENCING	PARKS (COMPLETED)	1	£ 5,364.00	
3 (Q1)	2019/2020	RHYMNEY SOUTH	447	ANNA LEWIS	ST CLARES COMPLETED	COMPLETED	STARTING TO BE PACKAGED	5	1. 7 BENCHES (3 REPLACEMENT AND 1 NEW IN THE INNER COURTYARD AREAS AND 3 REPLACEMENT AT THE FRONT) 2. CLEAN THE MOSS ETC FROM THE CAR PARK AREA 3. CONCRETE THE PATIO AREA WHERE FLOWER BEDS ARE TO ALLOW FOR ACCESS – ALREADY COMPLETE 4. NEW ENTRANCE SIGNAGE 5. CUT BACK OF TEES AT ENTRANCE – WILL NEED FURTHER INVESTIGATION. IN PRINCIPLE DECISION NEEDED.		1	£ 4,685.20	2018

CONSULTATION SCHEDULE	YEAR	COMMUNITY	NO OF COUNCIL PROPERTIES	ENVIRONMENTAL OFFICER	SHELTERED HOUSING SCHEME	CONSULTATION STATUS COMPLETED / ONGOING / TO BE STARTED	POTENTIAL PROJECTS	PROJECTS	WORK ISSUED - COSTINGS REQUESTED, AWAITING COMMENCEMENT ETC	TO WHOM	NUMBER OF PROJECTS COMPLETED	ESTIMATED EXPENDITURE WITHIN COMMUNITY	ANTICIPATED COMPLETION DATE
COMPLETE	2017/2018	MAES MABON	148	ANNA LEWIS		COMPLETED		13	1 PATHWAYS ON MAES MABON TO GIVE ACCESS TO PEDESTRIANS 2 HAND RAILS ON STEPS AT MAES MABON & RAMPS – DISABLED ACCESS – DROPPED KERBS, PARKING BAYS REMOVED 3 PATHWAY REPLACED NEAR BUNGALOWS 28-33 YNYS LAS 4 ACCESS AT BACK OF PROPERTIES WHERE TUNNELS HAVE BEEN BLOCKED. 5 DRAINAGE RELATING TO FLOODING OF PROPERTIES NEAR PARK AND ON MAES YR ONEN/ LLWYN YR EOS AS WELL AS ON PARK/ESTATE ITSELF 6 RAILINGS, TREE AND WALLS ON LLAN Y PARC 7 COMMUNITY ORCHARD 8 MEASURES TO STOP OFF ROAD BIKES NEAR PARK 9 LITTER AND DOG BINS 10 CLEAN UP BY SCHOOLS & PARK BOTH OVERGROWTH AND LITTER 11 STREET SIGNAGE & ENTRANCE SIGNAGE 12 SEATING ON WAY TO VILLAGE 13 MUGA	1. HIGHWAYS 2. HIGHWAYS 3. HIGHWAYS 4. HIGHWAYS 5. HIGHWAYS 6. HIGHWAYS 7. HIGHWAYS 8. HIGHWAYS 9 WASTE MANAGEMENT 10. PARKS 11. PARKS/HIGHWYAS 12. PARKS 13. PARKS	0	£ 401,600.00	
3 (Q1)	2018/2019	PONTYWAUN	76	LYNNE JOHN	CASTLE COURT	TO BE STARTED							
3 (Q1)	2018/2019	NEWBRIDGE	88	LYNNE JOHN	HIGHFIELD HOUSE - COMPLETED	ONGOING	CREATE EXTRA PARKING IN HIGHFIELD HOUSE	1	REPLACEMENT BENCHES X 5	PARKS (COMPLETED)	1	£ 2,240.00	
3 (Q1)	2019/2020	MORRISVILLE (WATTSVILLE)	12	LYNNE JOHN		TO BE STARTED							
3 (Q1)	2019/2020	WESTEND (ABERCARN)	12	LYNNE JOHN		TO BE STARTED							
3 (Q1)	2019/2020	PERSONDY	29	LYNNE JOHN		TO BE STARTED							
3 (Q1)	2019/2020	PENTWYNMAWR	62	LYNNE JOHN	MAESTEG-COMPLETED	COMPLETED	ASSORTED AESTHETIC WORK INCLUDING PLACENAME SIGNAGE INSTALLATION OF BARRIER TO PREVENT OFF RD BIKERS	4	CREATE PATIO AREA AND JET WASH BUILDING	WHQS EXTERNALS			
3 (Q1)	2019/2020	LLANFACH	24	LYNNE JOHN		TO BE STARTED							
COMPLETED	2019/2020	CROESPENMAEN	62	LYNNE JOHN	TY MELIN - COMPLETED	COMPLETED	BENCHES AND RAISED BEDS IN TY MELIN PARKING OUTSIDE TY MELIN PARKING IN BYRON CLOSE INSTALL BENCHES ON THE GREENSPACE	4	SHELLEY CLOSE PARKING BAY BENCHES AND RAISED BEDS IN TY MELIN	NCS (COMPLETED) PARKS	1	£ 7,000.00	
3 (Q1)	2018/2019	FLEUR DE LYS	46	BETH SMITH		TO BE STARTED		1	GWENT COURT	NCS			
3 (Q1)	2019/2020	MARKHAM - HOLLYBUSH	132	BETH SMITH		TO BE STARTED	ADDITIONAL WORKS IN MOUNTAIN VIEW	3	1 COMMIN CLOSE CUTTING BACK, 2 MONMOUTH WALK PAINTING AND SHRUB AREA REMOVED, 3 MOUNTAIN VIEW VARIOUS	1,2 PARKS 3 NCS AND PARKS	2	£ 10,000.00	
3 (Q1)	2019/2020	UPPER TRELYN (Little Australia)	79	BETH SMITH		TO BE STARTED		2	LINES ON THE CAR PARKS, CUTTING BACK AREAS	NCS	2	£ 10,000.00	
COMPLETE	2018/2019	BRITHDIR	8	ANNA LEWIS		COMPLETED		4		1. BENCHES X2 AT FRONT OF FLATS 2. CLEAN UP GROUNDS FRONT AND BACK 3. REMOVAL OF LARGE CONIFER TREES AT THE BACK OF THE PROPERTY 4. REMOVE AREA BY LINES, AND WALLS AND PATHS AS MOSSY AND SLIPPERY	4	£ 4,685.20	

WHQS ENVIRONMENTAL PROGRAMME 2017#2020 - CHTG 1/11/2018 (Appendix 1)

CONSULTATION SCHEDULE	YEAR	COMMUNITY	NO OF COUNCIL PROPERTIES	ENVIRONMENTAL OFFICER	SHELTERED HOUSING SCHEME	CONSULTATION STATUS COMPLETED / ONGOING / TO BE STARTED	POTENTIAL PROJECTS	PROJECTS	WORK ISSUED - COSTINGS REQUESTED, AWAITING COMMENCEMENT ETC	TO WHOM	NUMBER OF PROJECTS COMPLETED	ESTIMATED EXPENDITURE WITHIN COMMUNITY	ANTICIPATED COMPLETION DATE	
ONGOING	2017/2018	RHYMNEY NORTH (INCL BUTETOWN)	384	ANNA LEWIS		COMPLETED		14	1. RUBBISH AMNESTY 2. LIGHTING AND PARKING FORMALISATION ON GLAN Y NANT 3. REPLACE GATE ON GRASSED AREA OF TY COCH 4. REPLACE BARRIER AND KNEE RAIL ON TY COCH PARK AREA 5. FOOTBALL POSTS ON TY COCH PARK AREA 6. OFF ROAD BIKE MEASURES ON TOP PLATEAU OF RHYMNEY – VARIOUS STREETS AND LOCATIONS 7. TY COCH LANE CLEAN UP 8. WASTE AND DOG WASTE BINS 9. BRYN CARNO – REPLACE BOLLARDS 10. CLEAN UP GARAGE AREA BACK OF PEN Y DRE 11. WILDFLOWER PLANTING 12. KNEE RAIL ON LAND NEAR PREMIER STORES 13. CLEAN UP LANE BEHIND ROYAL PUB 14. DROPPED KERBS – PEN Y DRE	1. WASTE MANAGEMENT 2.HIGHWAYS 3.PARKS 4. PARKS 5. PARKS 6. HIGHWAYS 7. PARKS 8. WASTE MANAGEMENT 9. HIGHWAYS 10. PARKS 11. PARKS 12. HIGHWAYS 13. PARKS 14. HIGHWAYS	3	£	46,768.39	
ONGOING	2019/2020	ARGOED	30	BETH SMITH		ONGOING	PENYLAN ROAD BACK LANE LIMITED TO WHAT WE COULD DO BUT COULD CREATE SOME BETTER AREAS FOR PARKING IN THE LANE NOT SURE IF THIS WOULD HELP THOUGH AS THE PROBLEM IS ON THE BROW OF THE HILL AREA AND THERE IS NOWHERE TO PUT PARKING ON THE BACK LANE HERE	1						
ONGOING	2019/2020	THOMASVILLE (ENERGLYN)	31	BETH SMITH		ONGOING	INVESTIGATED PARKING BUT CANT DO IT	1						
3 (Q4)	2019/2020	CAERBRAGDY	24	BETH SMITH		TO BE STARTED	NOTHING HERE							
3 (Q4)	2019/2020	TY NANT	29	BETH SMITH		TO BE STARTED	PARKING	1						
ONGOING	2019/2020	RUDRY (incl TRAPWELL)	25	BETH SMITH		ONGOING	PARKING	2	DROPPED KERB ON EDWARD THOMAS CLOSE	HIGHWAYS	0	£	450.00	WITHIN 2 WEEKS
3 (Q4)	2019/2020	TY ISAF	7	BETH SMITH		TO BE STARTED	CUTTING BACK TREES ON FRONT AREA	1						
2 (Q3)	2018/2019	ABERBARGOED (LOWER)	47	ANNA LEWIS		ONGOING	STARTING TO BE PACKAGED							
2 (Q3)	2018/2019	ABERBARGOED (UPPER)	218	ANNA LEWIS		ONGOING	STARTING TO BE PACKAGED							
2 (Q4)	2018/2019	CASCADE	18	ANNA LEWIS		TO BE STARTED								
2 (Q4)	2018/2019	CEFN HENGOED	165	ANNA LEWIS		TO BE STARTED								
3 (Q1)	2019/2020	YSTRAD MYNACH	48	ANNA LEWIS		TO BE STARTED						£	4,685.20	
COMPLETE	2017/2018	TREOWEN	11	LYNNE JOHN		COMPLETED			REPLACE BENCHES AND INSTALL SETTLEMENT SIGN ON THE ELLIPSE	PARKS (COMPLETED)	2	£	5,960.00	
COMPLETE	2017/2018	YNYSDDU / CWMFELINFACH	41	LYNNE JOHN	ALEXANDRA COURT	COMPLETED	ISLWYN CLOSE PARKING / GRAIG VIEW	2	ISLWYN CLOSE PARKING GRAIG VIEW ASB	PROPOSAL REJECTED PARKS (COMPLETE)	1			
COMPLETE	2018/2019	ABERCARN	38	LYNNE JOHN	GWYDDON COURT/THE RANKS - COMPLETED	COMPLETED			THE RANKS TARMAC AND DROPPED KERB/BINSTORE REPLACE BENCHES GWYDDON COURT BIN STORE AND PATIO	NCS AND EXTERNAL TEAM	1			
COMPLETE	2017/2018	DERI	29	ANNA LEWIS	YSGWYDDGWYN COMPLETED	COMPLETED	IMPROVEMENTS TO THE PARK TREDEGAR TERRACE PATH	14	DERI 1. HAND RAIL AND STEPS AT GLYN DERW 2. RE LAY STEPS AT GLYN DERW AND H LINES BELOW STEPS 3. STEPS LEADING TO PARK 4. BULB PLANTING ON BANKING AT GLYN DERW 5. PARKING ON GLYN DERW 6. BENCH – NEAR BUS STOP – INTERPRETATION BENCH IF POSSIBLE 7. KNEE RAILS ON GLYN DERW YSGWYDDGWYN 1. PARKING SIGNAGE (RESIDENTS ONLY), REQUESTED LINES FOR BAYS 2. PAINT STEPS (WHITE LINES) 3. OUTSIDE LIGHTS NOT WORKING (ATTACHED TO BUILDINGS) 4. PATHS CLEARED OF MOSS AND LEAVES/GRASS 5. TREES CUT BACK AND REMOVED WHERE POSSIBLE 6. BENCHES AND PICNIC TABLES RENEWED/PAINTED 7. ADDITIONAL TREE WORKS - POLLARDING	DERI 1. HIGHWAYS 2. HIGHWAYS 3. HIGHWAYS 4. PARKS 5.HIGHWAYS 6.PARKS 7.HIGHWAYS YSGWYDDGWYN 1. HIGHWAYS 2.HIGHWAYS 3.EXTERNALS 4.PARKS 5. PARKS 6. PARKS 7.PARKS	7	£	66,900.00	2018

WHQS ENVIRONMENTAL PROGRAMME 2017#2020 - CHTG 1/11/2018 (Appendix 1)

CONSULTATION SCHEDULE	YEAR	COMMUNITY	NO OF COUNCIL PROPERTIES	ENVIRONMENTAL OFFICER	SHELTERED HOUSING SCHEME	CONSULTATION STATUS COMPLETED / ONGOING / TO BE STARTED	POTENTIAL PROJECTS	PROJECTS	WORK ISSUED - COSTINGS REQUESTED, AWAITING COMMENCEMENT ETC	TO WHOM	NUMBER OF PROJECTS COMPLETED	ESTIMATED EXPENDITURE WITHIN COMMUNITY	ANTICIPATED COMPLETION DATE
COMPLETE	2017/2018	PENYRHEOL	492	BETH SMITH	PLEASANT PLACE - COMPLETED	COMPLETED		14	1 PAINTING RAILINGS ON BRYN HEULOG 2 WALL REPAIRS ON HEOL FAWR 3 CAR PARKING ON PENYBRYN, GELLIDEG 4 SKATE PARK 5 ADDITIONAL EQUIPMENT IN THE PARK 6 OUTDOOR GYM 7 PLEASANT PLACE, SIGNAGE AND DROPPED KERBS AND BENCH 8 TRIP RAILINGS 9 TIDY UP THE WALL ON HEOL ANEURIN 10 PARKING ON HEOL ANEURIN 11 BULB PLANTING WITH THE COMMUNITY 12 PENTWYN AND PEN Y Y BRYN 13 BINS ON THE TRIP 14 BRYN GLAS RAILING	4,5,6,11 PARKS NCS AND EPG	3	£ 203,641.32	2018
COMPLETE	2017/2018	CHURCHILL PARK	178	BETH SMITH	GLYNDERW - COMPLETED	COMPLETED		6	1 ROUNDABOUTS, 2 PLANTING THE PLANTERS ON LEWIS DRIVE 3 SEVERAL BARRIERS 4 TAKING DOWN A WILLOW TREE 5 PUTTING ANTI VANDAL PAINT ON 2 ROOFS, DRIVE EXTRA PARKING 6 DYLAN	1, 5 and 6 NCS, 2,3,4 PARKS	2	£ 65,700.00	2018
COMPLETE	2017/2018	NELSON	80	ANNA LEWIS	HEOL ISLWYN TO BE STARTED	COMPLETED		7	1. PAINT SKATE PARK – TO BE MATCH FUNDED BY COMMUNITY COUNCIL 2. SENSORY GARDEN & PLANTERS FOR CHILDREN AT COMMUNITY CENTRE 3. CLEAN UP AMBULANCE AREA 4. BULB PLANTING OPPOSITE LIBRARY 5. GATE ON SIDE OF COMMUNITY CENTRE 6. WASTE/DOG WASTE BINS NEAR SCHOOL LANES 7. BENCH RENEWED ON BRYNCELYN			£ 6,570.00	
COMPLETE	2017/2018	PWLLYPANT	38	BETH SMITH		COMPLETED		3	1 RAILINGS, 2 FENCING, AND WALL REPAIR 3 BOE	1 NCS AND 2 AND 3 HRO	3	£ 21,000.00	COMPLETE
COMPLETE	2017/2018	BRYNCENYDD (INCL MORGAN JONES PARK)	32	BETH SMITH		COMPLETED		2	PLAS PHILLIPS, BENCH AND BOLLARD	PARKS	1	£ 3,000.00	
COMPLETE	2017/2018	WAUNFACH	17	BETH SMITH		COMPLETED		2	BENCHES AND DEB SMYTHE PAID FOR THE PARKING	PARKS	2	£ 2,440.00	COMPLETE
COMPLETE	2017/2018	SENGHENYDD	118	BETH SMITH		COMPLETED		3	1 PLAS CWM PARC VARIOUS 2 . PATHWAYS BETWEEN PLAS CWM PARC AND THE MAIN ROAD, LITTER PICK WITH THE COMMUNITY 3. TAN Y BRYN WALL REPAIRS	VARIOUS FOR COSTINGS	0	£ 52,000.00	
COMPLETE	2017/2018	ABERTRIDWR	134	BETH SMITH		COMPLETED		6	1 ABERTRIDWR PARK 2 ILAN ROAD CLEARANCE OF PATHS AND WALL REPAIR 3 GRAIG VY FEDW AREA TO BE RETARMACED AND CLEARED 4 LITTER PICKS WITH THE COMMUNITY DROPPED KERB 5 SIGNAGE FOR ILAN ROAD FLATS 6 DROPPED KERB		2	£ 60,000.00	
COMPLETE	2017/2018	TRECENYDD	201	BETH SMITH		COMPLETED		8	1 BIN STORE AREAS ON THE GRANGE AND THIRD AVENUE 2 GENERAL TIDY UP 3 ADDITIONAL EQUIPMENT IN THE PARK 4 TURNING AN OVERGROWN AREA ON FIRST AVENUE INTO GRASS 5 BENCHES ON GRANGE CLOSE 6 OVERGROWN AREA ON GRANGE CLOSE 7 CAR PARK ON WEST AVENUE RELAYED 8HANDRAILS ON THE 2 SETS OF STEPS BY THIRD AVENUE AND TEGFAN	2,3,4,5,6 PARKS, 7 AND 8 NCS AND 1 HRO	2	£ 90,000.00	
COMPLETE	2018/2019	NANTDDU	52	BETH SMITH		COMPLETED	1 DROPPED KERB 2 FENCING, WHITE LINES, SIGNAGE 3. PLANTING, REBUILD PLANTERS, AND PAVING, FENCING	3	1 DROPPED KERB, COMPLETE 2. FENCING, WHITE LINES IN CAR PARK, RESIDENTS ONLY PARKING SIGNS, 3. PLANTING, FENCING TO STOP DOG FOULING	VARIOUS	1	£ 34,084.00	SOFT AND HARD LANDSCAPING 2018
COMPLETE	2019/2020	TIRPHIL	39	ANNA LEWIS		COMPLETED		5			0	£ 1,900.00	2018

WHQS ENVIRONMENTAL PROGRAMME 2017#2020 - CHTG 1/11/2018 (Appendix 1)

CONSULTATION SCHEDULE	YEAR	COMMUNITY	NO OF COUNCIL PROPERTIES	ENVIRONMENTAL OFFICER	SHELTERED HOUSING SCHEME	CONSULTATION STATUS COMPLETED / ONGOING / TO BE STARTED	POTENTIAL PROJECTS	PROJECTS	WORK ISSUED - COSTINGS REQUESTED, AWAITING COMMENCEMENT ETC	TO WHOM	NUMBER OF PROJECTS COMPLETED	ESTIMATED EXPENDITURE WITHIN COMMUNITY	ANTICIPATED COMPLETION DATE	
ONGOING	2017/2018	GILFACH PARK ESTATE TOTAL	388	ANNA LEWIS	OAKLANDS COMPLETED	COMPLETED		21	1. MEASURES TO PREVENT OFF ROAD BIKES ON TOP PLATEAU AND OAK PLACE 2. REPAIR/ REMOVE WALLS THROUGHOUT THE ESTATE 3. REMOVE STEPPED PARKING BAYS 4. RUBBISH AMNESTY 5. LITTER PICK 6. COMMUNITY ORCHARD 7. WASTE AND DOG WASTE BINS 8. SETTLEMENT SIGN 9. HIGH KERBS ON ROUNDABOUT NEAR COMMUNITY CENTRE TO STOP VEHICLES MOUNTING ROUNDABOUT 10. BULB PLANTING 11. FOOTPATH NEAR SHOP 12. IMPROVEMENTS TO THE PARK 13. CUT BACK ON ESTATE:-INCLUDING UNDERPASSES TREES ON BRYNTEG, PARK VIEW, 14. "BOWLS" AREA – CLEANED UP AND CUT BACK AND FENCING MEASURES TO STOP FLYTIPPING ON PARK VIEW. 1. SPEED RAMP NEAR ENTRANCE / OPPOSITE FIRST PARKING BAYS 2. SIGNAGE FOR TURNING CIRCLE REGARDING USE FOR EMERGENCY SERVICE AND ENSURING OTHER SIGNAGE IS ADEQUATE AND PRACTICALLY LOCATED FOR RESIDENTS ONLY PARKING. 3. PLANTING, WILDFLOWERS, SHRUBS, BULBS 4. CUTTING BACK OF OVERGROWTH AND REMOVAL OF WEEDS & BOUNDARY TREES 5. BENCHES RENEWED X1 AND X2 REPAINTED 6. JET WASHING ROOFS 7. CREATE PATHWAY THOUGH THE SCHEME TO ALLOW COMMUNAL PEDESTRIAN ACCESS AND ADD HAND RAIL . REMOVE AND REPLACE CURRENT BENCH AND MOVE SIGNAGE	1. HIGHWAYS 2. HIGHWAYS 3.HIGHWAYS 4.WASTE MANAGEMENT 5. KWT 6. PARKS 7. WASTE MANAGEMENT 8. PARKS 9. HIGHWAYS 10. PARKS 11. HIGHWAYS 12. PARKS 13. PARKS 14. PARKS 1. HIGHWAYS 2. HIGHWAYS 3. PARKS 4. PARKS 5. PARKS 6. EXTERNALS 7. EXTERNALS	3	£	554,033.21	
2 (Q4)	2018/2019	PENPEDAIRHEOL	8	ANNA LEWIS		TO BE STARTED								
COMPLETE	2017/2018	TIRYBERTH	44	ANNA LEWIS		COMPLETED		3	1. REMOVAL OF PLANTERS 2. REPLACEMENT OF BENCHES 3. PLANTING		0			
ONGOING	2017/2018	CROSSKEYS	149	LYNNE JOHN	WAUNFAWR HOUSE TREDEGAR COURT	ONGOING	RISCA ROAD FLATS PARKING - ENHANCEMENT OF WAUNFAWR GREEN + BENCHES/VILLAGE GREEN	2	RISCA ROAD PARKING	EPG (AWAITING CONSENT)	0			
COMPLETE	2017/2018	HIGH MEADOW	42	LYNNE JOHN		COMPLETED	POCKET PARK AT THE ENTRANCE / RENOVATION OF THE STEPS	1	DESIGN PROPOSALS FOR WELCOME FEATURE AT ENTRANCE	LANDSCAPE ARCHITECT	0			
COMPLETE	2017/2018	PANTSIDE (Upper & Lower)	300	LYNNE JOHN	ST PETERS CLOSE - COMPLETED	COMPLETED	WELCOME FEATURE UPGRADE OF PLAY PROVISION AT WILLOW COURT CENTRAL AVE LOWER PARKING CENTRAL AVE MID PARKING SHOPS AREA UPGRADE END OF CLAREMONT AVE REVAMP LAND TO THE REAR OF SHOPS - TREE PLANTING FENCE INSTALLATION AT THE END OF CARLYON INCREASE PARKING IN QUEENS RD AND SUNNYCREST	10	WOODLAND PARK ENHANCEMENT UPGRADE OF PLAY PROVISION CENTRAL AVE (MID) PARKING CENTRAL AVE (LOWER) PARKING CLAREMONT AVE BENCHES AND FENCING AT SHOPS	PARKS - COMPLETE AWAITING APPROVAL NCS (COMPLETE APART FROM BENCH) NCS PARKS FOR COSTS PARKS (COMPLETE)	3	£	102,759.00	
COMPLETED	2017/2018	TY SIGN	460	LYNNE JOHN	HAFOD Y BRYN	COMPLETED	HOLLY ROAD WINDOW BOXES, BIN STORE (PASSED TO HOUSING TO PROGRESS) HOLLY RD COMMUNITY GARDEN ENHANCEMENT OF GREEN PLATEAU BY MUGA / WOODLAND WALK ON HOLLY RD PARKING ON ELM DRIVE ENHANCEMENT OF THE SHOPS AREA	6	RISCA SKATE PARK FORSYTHIA CLOSE BIN STORE HOLLY RD WINDOW BOXES	PARKS - WITH CONTRACTOR NCS - COMPLETED PARKS / MARK PEARCE	1	£	46,714.00	
ONGOING	2018/2019	CWMCARN	104	LYNNE JOHN		TO BE STARTED	HARD LANDSCAPE TO ALLEVIATE ASB AT THE STEPS / PROVISION OF MORE PLAY EQUIPMENT?	2			0			
COMPLETED	2018/2019	TRINANT	242	LYNNE JOHN	HOREB COURT - COMPLETED	COMPLETED	REVAMP OF TRINANT SQUARE UPGRADE OF PLAY PROVISION - HOREB COURT PATHWAYS, BENCHES AND PLANTERS/ CHAIN LINK FENCING REPLACEMENT VILLAGE GREEN TOP OF PENTWYN TCE ST PETERS KERB INCREASE FENCING TO THE REAR OF ST PETERS COMM LOUNGE OSBOURNE RD - REMOVE STEPPED PARKING BAYS	9	TRINANT SQUARE REVAMP UPGRADE OF PLAY PROVISION HOREB COURT - BENCHES, PLANTERS REPLACE FENCING ALONG ROW VILLAGE GREEN ENHANCEMENT PRINCESS CRESCENT - REMOVE BOLLARDS ST PETERS KERBS FENCING TO THE REAR OF COMM GARDEN	NCS - COMPLETED APART FROM KNEE RAILS AND LINE MARKING PASSED TO CAPITA FOR FEASIBILITY AWAITING CONFIRMATION OF CONTINUED MAINTENANCE PARKS COMPLETE - ISH PARKS (COMPLETE) FURTHER INVESTIGATION REQUIRED PARKS (COMPLETE) PARKS NCS (COMPLETE) WHQS EXTERNALS - WHO KNOWS?	5	£	34,670.00	

CONSULTATION SCHEDULE	YEAR	COMMUNITY	NO OF COUNCIL PROPERTIES	ENVIRONMENTAL OFFICER	SHELTERED HOUSING SCHEME	CONSULTATION STATUS COMPLETED / ONGOING / TO BE STARTED	POTENTIAL PROJECTS	PROJECTS	WORK ISSUED - COSTINGS REQUESTED, AWAITING COMMENCEMENT ETC	TO WHOM	NUMBER OF PROJECTS COMPLETED	ESTIMATED EXPENDITURE WITHIN COMMUNITY	ANTICIPATED COMPLETION DATE
ONGOING	2017/2018	LLANBRADACH	76	BETH SMITH		COMPLETED		2	1. FENCING AND AREA CLEARANCE 2. HAVE BEEN LOOKING AT THE PARKING ON PLAS CAE LLWYD AS WELL	PARKS	0	£ 5,000.00	01/102018
ONGOING	2018/2019	BEDWAS	254	BETH SMITH	THE WILLOWS - COMPLETED GREENACRES	ONGOING	PARKING	5	CHERRY TREE CLOSE	PARKS complete	1		PARKING 2019 GREENACRES 2020
ONGOING	2018/2019	GRAIG YR RHACCA	389	BETH SMITH		ONGOING	SKATE PARK, PLAY GROUND, GENERAL TIDY UP, MORE BINS, PLANTING	9	RAILINGS AND WALLS, PLANTING IN VARIOUS LOCATIONS	NCS COMPLETED RAILINGS AND WALLS. PARKS HAVE THE PLANTING	3		2020
ONGOING	ONGOING	LANSBURY PARK AHO*	520	BETH SMITH		ONGOING	PARK, PARKING, ROAD WIDENINGS, GREEN INFRASTRUCTURE IDEAS ETC.	20	ACCESS PROJECT TREVELYAN, GARAGES ANTI VANDAL PAINT				
TBC		CLAUDE ROAD	70	BETH SMITH		TO BE STARTED	WALLS, GENERAL TIDY UP	2					

KEY - COLOUR
LOWER RHYMNEY
EASTERN VALLEY
UPPER RHYMNEY