



## **CABINET – 13TH MARCH 2019**

**SUBJECT: RE-PROFILING OF WHQS PROGRAMME AND HRA CAPITAL PROGRAMME 2019/2020**

**REPORT BY: CORPORATE DIRECTOR FOR EDUCATION AND CORPORATE SERVICES**

- 
- 1.1 The attached report was presented to Policy and Resources Scrutiny Committee on Tuesday 12th March 2019.
  - 1.2 The recommendations of the Scrutiny Committee will be verbally reported at the meeting.
  - 1.3 Cabinet are asked to consider the views expressed by the Policy and Resources Scrutiny Committee.

Author: C. Evans, Committee Services Officer  
Ext. 4210

Appendices:  
Appendix Policy and Resources Scrutiny Committee Report – 12th March 2019



## POLICY AND RESOURCES SCRUTINY COMMITTEE – 12TH MARCH 2019

**SUBJECT: RE-PROFILING OF WHQS PROGRAMME AND HRA CAPITAL PROGRAMME 2019/2020**

**REPORT BY: CORPORATE DIRECTOR FOR SOCIAL SERVICES & HOUSING**

---

- 1.1 The attached report, which was considered by the Caerphilly Homes Task Group on 14th February 2019 ahead of its presentation to the Policy and Resources Scrutiny Committee and thereafter Cabinet, sought the views of Members on the re-profiling of the final stages of the WHQS programme with the aim of ensuring compliance by 2020.
- 1.2 The Technical Housing Manager referred Members to the details of the report and drew particular attention to paragraph 5.20 of the report which concluded that the re-profiled programme had been developed to inform Members and stakeholders on the anticipated timescales for bringing the Council's housing stock up to the WHQS. In addition the programme aims to demonstrate that full compliance will be achieved by the December 2020 deadline as set by WG.
- 1.3 In relation to the projected increased investment totalling £250m, a Member enquired as to why there had been an increased investment. The Technical Housing Manager explained that this increase was based on actual property survey results and an understanding that work would be increased to finish all the properties rather than omit them from the programme. The Chief Housing Officer added that the increase does not take the rate of borrowing beyond what was agreed by full Council and Cabinet and so is affordable.
- 1.4 A Member sought clarification on the changing circumstances in addition to the loss of the second contractor, as referred to in the report, which have affected the Programme and the need to re-profile. The Officers responded that there had been various additional works which had created delays such as unanticipated ecological considerations effecting work on roofs and also performance issues with contractors. The Technical Housing Manager stated that with a contract of this magnitude there would be some slippage and so re-profiling was necessary however the completion date of March is still achievable and is significantly earlier than the WG deadline of December 2020 and for additional reassurance the Welsh Audit Office (WAO) are satisfied with the timescales for completion.
- 1.5 Members discussed targets for completing external and internal works given the timescales and funding support and whether any increase in targets could be accommodated. The Technical Housing Manager informed Members that both external and internal works are validated weekly and there had been an increase in weekly targets. The increased weekly targets were being supported by the creation of additional teams including the procurement of more contractors through the Dynamic Purchasing System (DPS).
- 1.6 A Member enquired as to how energy efficiency was being increased within properties and how properties in need of energy efficiency improvements were identified. The Chief Housing Officer outlined that energy efficiencies are gained through internal work by installing new boilers, installing loft insulation, double glazing and additional wall insulation. He told Members that the whole housing stock is surveyed and assessed for energy efficiency.

- 1.7 A discussion was had regarding issues with communication between the Housing Service and Tenants particularly with Tenant Liaison Officers in regards to informing Tenants when both external and internal works are planned on their properties. The Chief Housing Officer informed Members that there were processes in place for communicating planned works to Tenants and that he would look into the issues experienced.
- 1.8 Members asked for further information on the rate of slippage in the Programme and whether it was a realistic expectation that works would catch up. The Technical Housing Manager advised Members that slippage for internal works was 700 properties however catch up is achievable in the last year of the programme and for external works slippage was 900 but again catch up was achievable based on current performance. The Chief Housing Officer added that despite delays the Programme is deliverable and projects a target for completion by March 2020 and the WAO are satisfied with the timeframes set out by the Programme. He acknowledged that there will potentially be slippage due to unforeseen delays however the March 2020 deadline is nine months prior to the WG December 2020 deadline and therefore contingency for these slippages has been built into the timeframes.
- 1.9 Following consideration and in noting the details of the report, the Caerphilly Homes Task Group unanimously recommended to the Policy and Resources Scrutiny Committee that the comments of the Group be noted when considering the re-profiling of the WHQS Programme and HRA Capital programme.
- 1.10 The Scrutiny Committee are asked to consider the report and the comments of the CHTG and make a recommendation to Cabinet.

Author: K. Houghton, Committee Services Officer, Ext. 4267

Appendices:

Appendix Report to the Caerphilly Homes Task Group on 14th February 2019 – Agenda Item 4 – Re-profiling of WHQS Programme and HRS Capital Programme 2019/2020



## CAERPHILLY HOMES TASK GROUP – 14TH FEBRUARY 2019

**SUBJECT: RE-PROFILING OF WHQS PROGRAMME AND HRA CAPITAL PROGRAMME 2019/2020**

**REPORT BY: INTERIM CHIEF EXECUTIVE**

---

### **1. PURPOSE OF REPORT**

- 1.1 This report provides members with proposals for re-profiling the final stages of the WHQS programme with the aim of ensuring full compliance by 2020, prior to the report being considered by Policy and Scrutiny Resources Committee and thereafter Cabinet for approval.

### **2. SUMMARY**

- 2.1 Whilst good progress has been maintained on the delivery of the programme during 2018/19, it has been necessary to review and re-align the programme to take account of changing circumstances to ensure that full compliance is achieved by 2020. One of the main changes affecting the programme, has been the loss of our second contractor who was delivering part of the internal works. This report sets out the revised programme.
- 2.2 Based on current and projected performance of the internal and external WHQS works programme (as confirmed in the recent WHQS Progress Report on the Final Stages to CHTG on 6<sup>th</sup> December 2018 and subsequent Welsh Audit Office (WAO) WHQS Follow up report issued December 2018) the achievement of full compliance is achievable prior to the deadline of December 2020.
- 2.3 A separate programme of works was established for our sheltered housing schemes with agreement that both internal and external works would be undertaken by our in-house workforce. This work is also on programme, however there has been a requirement to re-profile a number of the schemes as a result of additional external works being added to schemes, along with ecological surveys which have delayed some contracts by a number of months. In addition one sheltered housing scheme (Ty Isaf Risca) containing twelve units is now being suspended from the programme following a recent survey due to health and safety grounds. This will be accounted for as an acceptable fail in line with the WHQS guidance document issued by Welsh Government (WG) pending a feasibility study which is required to determine the future viability of the scheme.
- 2.4 The HRA Capital Programme budget has been revised based on surveyed costs projected forward to the end of the programme. Where surveys have yet to be finalised, average costs have been used based on rates from most recent tender submissions. This data has replaced the previous Savill's estimates and demonstrates that the housing business plan and the WHQS programme remains financially viable.

### **3. RECOMMENDATIONS**

- 3.1 The CHTG note and provide views on the contents of the report prior to it being forwarded to the Policy and Resources Scrutiny Committee and Cabinet.
- 3.2 That members consider the revised WHQS programme and projected increased investment totalling £250m
- 3.3 That members note the borrowing requirement necessary to complete the programme (currently £43m) with the proviso that the borrowing amount remains affordable within the Business Plan and the HRA.

### **4. REASON FOR RECOMMENDATIONS**

- 4.1 To inform members/stakeholders of proposed changes to the WHQS Programme and the HRA Capital Programme.

### **5. THE REPORT**

- 5.1 In September 2012 an investment strategy was approved by the Caerphilly Homes Task Group/Cabinet Sub Committee which outlined how the WHQS Programme would be implemented on a community based approach for completion by the WG deadline of 2020. The work is split between the in house work force and contractors and, with the exception of sheltered housing, there are separate sequences for internal and external works.
- 5.2 In relation to our sheltered housing schemes, members previously approved an additional programme of works where internal and external works would be undertaken simultaneously by the Caerphilly Homes in-house team. These schemes have been incorporated within the programme for completion by 2020, with the exception of those schemes that have been identified for remodelling or potential demolition.
- 5.3 During the course of the programme there will inevitably be issues that will impact on its delivery given the volumes of properties and works involved. There are occasions where tenants are unable to proceed with the works due to a variety of reasons e.g. ill health, personal circumstances or simply they may not want the disruption that some of these works can cause. There have also been some issues in relation to contractor performance where outputs have not achieved the expected levels as well unforeseen additional work being encountered (e.g. replacement of roofs where originally repairs were identified) in addition to ecologist surveys detecting bats where these factors can all give rise to delays with the programme and subsequent slippage.
- 5.4 Members will be aware that two sheltered housing schemes have been classified as 'acceptable fails' in line with the WHQS guidance document, due to structural and design limitations. These two schemes are planned to receive major improvements post 2020 which will include remodelling works to make them fit for purpose. In addition, a further three sheltered schemes were removed from the programme as they are being considered for demolition subject to a new older persons development being provided to meet demand. One Sheltered Housing scheme (Ty Isaf Risca) containing 12 units has also recently been suspended from the programme as a result of health and safety concerns around the detection of Asbestos Containing Material (ACM's). Following this discovery, a full feasibility study will now be undertaken to determine the future viability of this scheme. This decision was based on the need for all residents to be decanted into temporary accommodation in order for these works along with the proposed WHQS works to be completed.

- 5.5 In August 2017 one of our main internal works contractors (Contract Services) ceased trading, along with the more recent termination of a second contractor (Vinci) in September 2018. The loss of the first contractor had previously impacted on the progress of internal works in the Lower Rhymney Valley. The recent loss of the second contractor has now impacted on progress of the Upper Rhymney Valley therefore the future programme has had to be amended to take account of the impact of these fundamental changes.
- 5.6 At the time of writing this report the internal planned programme for 2019/20 (including sheltered schemes) indicates that 849 properties will be remaining for the final year, however based on current performance at the end of quarter 3 and projecting this forward, there will also be approximately 784 properties carried over from 2018/19. Therefore a total of 1633 properties will be programmed into the final year. When considering that 1370 properties are anticipated to be completed by the end of 2018/19 with only one main contractor and the in-house team, the delivery of 1,633 properties during 2019/20 is considered achievable, particularly as additional contractors are now being utilised through the DPS.
- 5.7 This projection is based on a current compliance rate of 27 properties per week and our assumption that 85% of the total internal works will be compliant by the end of 2018/19. Projections will vary if the weekly compliance rate/level for the remainder of the year fluctuates. This weekly output if maintained into 2019/20 suggests full internal compliance will be achieved by 29<sup>th</sup> May 2020 however interventions are in place with the aim of hitting full compliance by 31<sup>st</sup> March 2020.
- 5.8 The existing external planned programme for 2019/20 (including sheltered schemes) indicates that 1,534 properties will be remaining, however based on current performance as at quarter 3 and projecting this forward, an estimated 1,735 properties will be carried over to 2019/20 which leaves a revised figure of 3,269 properties to be completed in the final year (30% of the total stock). When considering that 2,523 properties are anticipated to be completed in the financial year 2018/19, the completion of a further 3,269 during 2019/20 will be challenging to complete by the end of March 2020. However if current levels of performance are maintained, external compliance is anticipated to be achieved by April, 2020.
- 5.9 In addition to the above, we are also completing external works to 412 leasehold properties, however the completion of these are not measured within our compliance figures as they are no longer recorded as part of the councils housing stock.
- 5.10 We are now entering the final 2 years of the programme and significant work has been undertaken to validate the compliance data and accuracy of information recorded within the Keystone database. At officers' request, the validation process has also been independently verified by Internal Audit with some medium risk housekeeping issues being identified that we are currently addressing. This will provide us with greater assurance of the full achievement of WHQS by the end of December 2020. Based on current and projected performance of the internal and external main WHQS programme full compliance is anticipated to be achieved by 29<sup>th</sup> May 2020 which allows a considerable timescale contingency to account for any further slippage and therefore gives confidence that the achievement of full compliance is achievable prior to the deadline of December 2020.
- 5.11 In addition to bringing the council's housing stock up to WHQS, major improvements have also been undertaken to a number of our non-traditional housing which has included major structural changes to Precast Reinforced Concrete (PRC) properties, as well as energy efficiency improvements to no-fines concrete properties, over and above WHQS requirements. A separate report has been provided on the environmental programme.
- 5.12 Given the various delays and issues that have occurred over previous years, contingency arrangements have been put in place to increase momentum and to provide a safeguard for any unforeseen changes to ensure the programme continues to be deliverable. These include maximising the use of the DPS (Dynamic Purchasing System), Housing Repair Operations In House mop up teams and the Private Sector Housing team undertaking contracts to leasehold properties, with other options also being considered.

- 5.13 Taking account of various factors impacting on the programme a revised property profile is shown in the table below, which includes the sheltered schemes but excludes leasehold properties.
- 5.14 The property profile assumes that the number of properties for either internal or external works will be delivered in the year shown and provides the basis for planning. An overriding concern is to limit the amount of slippage from 2018/19 as the scope to catch up in the last year is limited. Slippage has been assumed from 2018/19 and 'built in' to the forward work programme below:-

#### **Revised Property Profile**

<b>Year</b>	<b>Internal Work</b>	<b>External Work</b>
2017/18 Compliant	7,739 (72%)	4,950 (46%)
2018/19 Projected	1,370 (85%)	2,523 (70%)
2019/20 Programmed	1,633 (100%)	3,269 (100%)

- Based on current stock count of 10,742

- 5.15 The revised internal works programme allows for properties that are remaining in the LRV, which were originally planned to be undertaken by the main external contractor, in 2017/18, to now be carried out by the in-house workforce or tendered using the Dynamic Purchasing System during the 2018/19 financial year. Likewise properties that are remaining in the North area for 2018/19 following the termination of the second contractor will be packaged to create a number of smaller contracts which will be tendered using the Dynamic Purchasing System.
- 5.16 A copy of the amended re-profiled programme is attached as Appendix 1.
- 5.17 The expenditure estimates in previous years have been derived from the Savills cost plan which was provided in 2008, based on a 15% stock condition survey. The programme provided in Appendix 1 is now based on more accurate costs, utilising average outturn costs from recent contracts and more up to date surveys. There will continue to be regular reviews of the cost plan based on trend data from valuations and tender prices, although all surveys should be completed by end of February 2019 which will override previous estimates. The latest assessment indicates that the programme currently remains within the limits of affordability set by the 2018/19 HRA business plan.
- 5.18 The 2019/20 HRA business plan is due to be submitted to WG by the end of March 2019 and will incorporate the re-profiled programme along with any changes since the 2018/19 business plan, such as new legislation (Right to Buy suspension), updates to interest rates, rent increases etc. Initial tests of these costs and assumptions have been carried out and the Business Plan still remains viable.
- 5.19 Due to the ongoing variances to the budget a contingency sum has been included. Given the size of the programme and the unknown work content this contingency sum is a best assessment based on the knowledge to date.

#### **Conclusion**

- 5.20 The re-profiled programme has been developed to inform members and stakeholders on the anticipated timescales for bringing the Council's housing stock up to the WHQS. The programme also aims to demonstrate that full compliance will be achieved by the deadline set by WG of December 2020.

## 6. ASSUMPTIONS

- 6.1 The main WHQS programme has been set out in communities which are then broken down into streets and account for the full council housing stock.
- 6.2 In order to re-profile the programme to account for slippage and ensure compliance with WHQS by the end of 2020, a number of assumptions have been made:-
- Resources currently employed will be maintained or replaced if necessary through recruitment.
  - No significant unforeseen work will be encountered which could delay the programme and increase costs.
  - Performance is maintained at current levels or improved.
  - No contractual disputes or challenges are encountered which could result in delays and/or increased costs.
  - No legislative challenges are made which could delay the awarding of contracts.
  - Reasonable weather conditions have been assumed for the remainder of the programme, as significant adverse weather could impact on external works in particular.

## 7. LINKS TO RELEVANT COUNCIL POLICIES

### Corporate Plan 2018-2023

- 7.1 ***The Caerphilly We Want (CCBC, 2018-2023) - Well-Being Plan Objective 2: Enabling Employment*** – Use investment in the housing stock to increase the number of skilled, qualified workers and tackle worklessness by providing apprenticeship, training and work placements with our in-house workforce and building contractors.
- 7.2 ***The Caerphilly We Want (CCBC, 2018-2023): Well-being Objective 3: “Address the availability, condition and sustainability of homes throughout the county borough and provide advice, assistance or support to help improve people’s well-being.”***
- 7.3 ***Caerphilly Homes Service Plan (2018-2023): Priority 1A: All Council housing is improved to meet the Welsh Housing Quality Standard by 2020.***

### Welsh Government Policies

- 7.4 ***Improving Lives and Communities: Homes in Wales (Welsh Government, 2010)***, which sets out the national context for improving homes and communities, including the energy efficiency of existing homes;
- 7.5 ***The Welsh Housing Quality Standard: Revised Guidance for Social Landlords on Interpretation and Achievement of the Welsh Housing Quality Standard (Welsh Government, 2008).***

## 8. WELL-BEING OF FUTURE GENERATIONS

- 8.1 The underlying principles of the WHQS programme, which includes the provision of good quality affordable housing, energy efficient homes and carbon reduction, sustainable communities, health and wellbeing, targeted recruitment and training, clearly links to 5 of the 7 well-being goals in ***The Well Being of Future Generations (Wales) Act 2015***. It is consistent with the five ways of working as defined within the sustainable development principle in the Act:-



- 8.2 **Long-term** - Since the Housing Ballot (2012) we continue to make substantial investments and improvements to both the internal and external environments of our social housing stock (Public Sector), including specialised adaptations in accordance with the needs of some of our tenants. Adaptations are also supported and implemented in the Private Sector (often referred to as Disability Facilities Grants).
- 8.3 These fundamental changes and improvements are being achieved through; the implementation of the Welsh Housing Quality Standards; housing adaptations in accordance with tenants and homeowners needs; enhancing the quality of product installations and repairs; improving environments around homes; all aiding the well-being of our communities, its infrastructure and citizens alike, providing homes and communities for now and the future.
- 8.4 **Prevention** - The works undertaken through Housing Services helps to improve lives and communities, by securing local employment either in-house or through supplier, contractor and partnership arrangements.
- 8.5 Works undertaken by our services make significant visual improvements to housing stocks and their surroundings environments (improved the look and feel) helping to prevent anti-social behaviour and enviro-crime.
- 8.6 By raising standards and conditions with improved quality materials and appropriate service response, should aide and ease future maintenance schedules and requirements, better controlling costs, levels of deterioration/depreciation, improve safety and accessibility, while also reducing disruption to our tenants in the future, and aiding quality of life in both Private and Public Sectors, through intervention and support actions that are fit-for-purpose.
- 8.7 **Involvement** - Through established governance and performance frameworks, tenants and local residents are consulted on proposed property and environment improvements works along with various initiatives, and they are periodically informed of progress as part of for example, the WHQS delivery programme.
- 8.8 Numerous working groups are established and well embedded with periodic reporting and feedback opportunities exploited. Welsh Government, Environment Standards, Regulatory Controls and Checks, Tenant Engagement are all part of our daily business.
- 8.9 **Collaboration** - The programme delivery focused on internal collaboration, wider partnership arrangements with suppliers and contractors, joint working with the community and various other interested parties/groups. The delivery of community benefits and tenant engagement by all involved with the WHQS programme is a key focus for the success and delivery of this objective.
- 8.10 **Integration** - The programme looks to integrate property and environmental improvements that will benefit and transform lives and communities throughout the county borough. It further brings together a variety of stakeholders to deliver long term sustainable benefits for lives and communities including Social Services & Health.
- 8.11 Housing Services and our outlined priorities, contributes to a minimum of 6 out of the 7 well-being goals within the *Well-being of Future Generations Act (Wales) 2015*, including:-
- A prosperous Wales
  - A resilient Wales
  - A healthier Wales
  - A more equal Wales
  - A Wales of cohesive communities
  - A globally responsible Wales.

## **9. EQUALITIES IMPLICATIONS**

- 9.1 An EqlA screening has been completed in accordance with the Council's Equalities Consultation and Monitoring Guidance and no potential for unlawful discrimination and for lower level or minor negative impact have been identified, therefore a full EqlA has not been carried out.
- 9.2 The implementation of the WHQS Programme will ensure compliance where appropriate with current Building Regulations and Equality Act requirements. The Council's procurement processes include equalities requirements and compliance by contractors undertaking WHQS work.

## **10. FINANCIAL IMPLICATIONS**

- 10.1 The projected spend on the programme up to 31<sup>st</sup> March 2017 was £152m .The budget set for the WHQS programme for 2018/19 is £55.8m. This includes provision for internal and external works for general needs dwellings and sheltered schemes as well as environmental works, garages, fees, standard adaptations and void works. There is also an element for 2017/18 contracts that had not been financially completed by 31<sup>st</sup> March 2018.
- 10.2 The provision is based on actual survey information for those contracts that have been surveyed in advance of the financial year. Where contracts were yet to be surveyed, an average cost per element was used based on historical contract spends. This is updated throughout the year as survey data is confirmed and works identified.
- 10.3 The same principle applies for setting the 2019/20 budget and this has been estimated at £50m to complete the programme, although the carry over works will not be fully confirmed until March 2019.
- 10.4 Based on the first nine months expenditure profile this year, it is projected that the WHQS spend for 2018/19 will be some £48m and will be the highest annual spend since the commencement of the programme.
- 10.5 The WHQS programme was originally approved by Council in 2011 where borrowing was approved up to £61.3m based on an estimated spend of £220m over the term of the programme that was accounted for in the Housing Business Plan. The remainder of the funding is met from the HRA and the Welsh Governments annual Major Repairs Allowance (MRA). The expenditure was originally based on a 15% survey carried out by external consultants Savills. In July 2014 Cabinet agreed a revised Business Plan which required borrowing of up to £55m
- 10.6 To complete the programme, expenditure has now been estimated at £250m which is £30m higher. Projected spend at the end of 2018/19 is £200m with a final year estimated spend of £50m.
- 10.7 For a programme of this magnitude, changes are inevitable, and officers are constantly reacting on a daily basis to ensure the programme is completed by its deadline and the business plan remains financially viable. Re-profiling reports have been submitted to Cabinet, throughout the programme. Also, during the programme a borrowing cap was introduced by Central Government as part of the HRAS buy out which placed a limit on Local Housing Authorities on the amount they could borrow. It has since been confirmed in the November Budget Statement that the cap will be removed and Welsh Government are currently liaising with Local Housing Authorities to begin this process.
- 10.8 Although the expenditure has increased, the borrowing requirement based on the current business plan has reduced to £43m. This is due to more funding being available from the HRA as a result of in year surpluses and savings made within the service, also delaying the need for borrowing until further into the programme. The spend of £250m and the borrowing of £43m remains viable within the current housing business plan.

## **11. PERSONNEL IMPLICATIONS**

- 11.1 The timetable pressure is increasing and there has to be the capacity within the staff resources to cope with the volume of work. Staff movement and recruitment will continue to meet changing demand and risks to the programme.
- 11.2 A restructure of Caerphilly Homes has been undertaken within the WHQS and Housing Repair Operations (HRO) in order to improve integration and maximise the skills. This has involved centralising the Planning team, Ordering team and Gas team along with creating a Technical Administration team. This is to ensure there is experience and capacity within the service area creating a consistent approach to not only deliver the WHQS programme by 2020, but to also ensure the required resources are in place to continue to maintain the standard post 2020.
- 11.3 Elements of the programme have also been allocated to third parties as a means to spread the risk and create extra capacity. These relate to the HRA garages and the proposed re-modelling of a number of sheltered schemes allocated to Building Consultancy and the external works to various leaseholder properties throughout the authority being allocated to the Private Sector Housing Team.
- 11.4 A separate report will be provided on the Environmental Programme which is also being delivered with in-house support being provided by Grounds Maintenance and the Highways Operations Group.

## **12. CONSULTATIONS**

- 12.1 Comments received have been taken into consideration within the report.

## **13. STATUTORY POWER**

- 13.1 Housing Acts 1985, 1996, 2004. This is a Cabinet function.

Author: Paul Smythe, Housing Technical Manager  
(Tel: 01443 866754/864019/ Email: [smythp@caerphilly.gov.uk](mailto:smythp@caerphilly.gov.uk))

Consultees:

Cllr Lisa Phipps	- Cabinet Member for Homes and Places
Dave Street	- Corporate Director of Social Services & Housing
Nicole Scammell	- Head of Corporate Finance and S151 Officer
Stephen Harris	- Interim Head of Business Improvement Services
Robert Tranter	- Head of Legal Services/Monitoring Officer
Shaun Couzens	- Chief Housing Officer
Jane Roberts Waite	- Strategic Co-ordination Manager
Rhys Lewis	- Systems and Performance Manager
Fiona Wilkins	- Public Sector Housing Manager
Colin Roden	- WHQS Project Manager
Alan Edmunds	- WHQS Project Manager
Steve Greedy	- WHQS Project Manager
Lesley Allen	- Housing Accountant

Appendices:

Appendix 1: Re-profiled Investment Strategy

## Appendix 1

Community/Street	Number of homes	Internal works complete by	External works complete by	All works complete by
<b>ABERBARGOED LOWER</b>	<b>47</b>	<b>2016/17</b>	<b>2017/18</b>	<b>2017/18</b>
CHURCH STREET	1	2016/17	2017/18	2017/18
COMMERCIAL STREET	15	2016/17	2017/18	2017/18
CWRT COCH STREET	8	2016/17	2017/18	2017/18
ELM STREET	2	2016/17	2017/18	2017/18
GEORGE STREET	1	2016/17	2017/18	2017/18
HEOL TIR Y LLAN	2	2016/17	2017/18	2017/18
PENGAM ROAD	3	2016/17	2017/18	2017/18
TY FRY ROAD	11	2016/17	2017/18	2017/18
WILLIAM STREET	4	2016/17	2017/18	2017/18
<b>ABERBARGOED MIDDLE</b>	<b>88</b>	<b>2016/17</b>	<b>2017/18</b>	<b>2017/18</b>
BEDWELLY ROAD	3	2016/17	2017/18	2017/18
BRYN Y PWLL	10	2016/17	2017/18	2017/18
BYRON ROAD	5	2016/17	2017/18	2017/18
DUFFRYN STREET	11	2016/17	2017/18	2017/18
MILTON CLOSE	7	2016/17	2017/18	2017/18
NEUADDWEN STREET	19	2016/17	2017/18	2017/18
PANT STREET	4	2016/17	2017/18	2017/18
RHIWAMOTH STREET	5	2016/17	2017/18	2017/18
SHELLEY CLOSE	12	2016/17	2017/18	2017/18
TREDEGAR TERRACE	4	2016/17	2017/18	2017/18
YEW STREET	8	2016/17	2017/18	2017/18
<b>ABERBARGOED UPPER</b>	<b>216</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
COEDYMOETH ROAD	17	2017/18	2018/19	2018/19
COMMIN ROAD	9	2017/18	2018/19	2018/19
HEATHFIELD WALK	11	2017/18	2018/19	2018/19
HIGHFIELD CRESCENT	25	2017/18	2018/19	2018/19
LEWIS STREET	59	2017/18	2018/19	2018/19
PANTYFID ROAD	19	2017/18	2018/19	2018/19
ROCKLEIGH AVENUE	11	2017/18	2018/19	2018/19
SANNAN STREET	16	2017/18	2018/19	2018/19
THOMAS STREET	16	2017/18	2018/19	2018/19
TY LLWYD WALK	3	2017/18	2018/19	2018/19
WILLIAM FORBES BUNGALOWS	30	2017/18	2018/19	2018/19
<b>ABERCARN</b>	<b>37</b>	<b>2018/19</b>	<b>2018/19</b>	<b>2018/19</b>
GWYDDON COURT	11	2018/19	2018/19	2018/19
THE RANKS	26	2018/19	2018/19	2018/19
<b>ABERTRIDWR</b>	<b>133</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
BRIDGEFIELD STREET	1	2016/17	2014/15	2016/17
BRONMYNYDD	15	2016/17	2014/15	2016/17
BRYNGELLI TERRACE	1	2016/17	2014/15	2016/17
CEFN ILAN	28	2017/18	2018/19	2018/19
COEDCAE ROAD	1	2016/17	2014/15	2016/17
DAN Y GRAIG	4	2016/17	2014/15	2016/17

GRAIG Y FEDW	7	2016/17	2014/15	2016/17
GREENFIELD PLACE	13	2016/17	2014/15	2016/17
HIGH STREET	1	2016/17	2014/15	2016/17
HILLSIDE AVENUE	2	2016/17	2014/15	2016/17
ILAN ROAD	48	2016/17	2014/15	2016/17
LOWER FRANCIS STREET	1	2016/17	2014/15	2016/17
PLAS NANT	8	2016/17	2014/15	2016/17
THOMAS STREET	1	2016/17	2014/15	2016/17
WILLIAM STREET	2	2016/17	2014/15	2016/17
<b>ABERTYSSWG</b>	<b>51</b>	<b>2017/18</b>	<b>2016/17</b>	<b>2017/18</b>
ALEXANDER STREET	2	2017/18	2016/17	2017/18
ARTHUR STREET	2	2017/18	2016/17	2017/18
CARNYTYLA TERRACE	3	2017/18	2016/17	2017/18
GREENSWAY	35	2017/18	2016/17	2017/18
WARNS TERRACE	7	2017/18	2016/17	2017/18
WESTVILLE	2	2017/18	2016/17	2017/18
PROSPECT PLACE	29	2019/20	2019/20	2019/20
<b>ARGOED</b>	<b>30</b>	<b>2015/16</b>	<b>2014/15</b>	<b>2015/16</b>
GREENFIELD TERRACE	5	2015/16	2014/15	2015/16
LOWER JAMES STREET	1	2015/16	2014/15	2015/16
PENYLAN ROAD	24	2015/16	2014/15	2015/16
<b>BARGOED</b>	<b>155</b>	<b>2018/19</b>	<b>2017/18</b>	<b>2018/19</b>
GILFACH STREET	1	2018/19	2017/18	2018/19
HEOLDDU AVENUE	5	2018/19	2017/18	2018/19
HEOLDDU CRESCENT	21	2018/19	2017/18	2018/19
HEOLDDU DRIVE	4	2018/19	2017/18	2018/19
HEOLDDU GREEN	6	2018/19	2017/18	2018/19
HEOLDDU GROVE	47	2018/19	2017/18	2018/19
HEOLDDU ROAD	1	2018/19	2017/18	2018/19
MOORLAND ROAD	5	2018/19	2017/18	2018/19
MOUNT PLEASANT	10	2018/19	2017/18	2018/19
PARK LODGE	1	2018/19	2017/18	2018/19
ST GWLADYS AVENUE	33	2018/19	2017/18	2018/19
ST GWLADYS COURT	21	2018/19	2018/19	2018/19
<b>BEDWAS</b>	<b>254</b>	<b>2019/20</b>	<b>2019/20</b>	<b>2019/20</b>
BRYNAWEL	17	2018/19	2017/18	2018/19
BRYNCANOL	15	2018/19	2017/18	2018/19
BRYNFEDW AVENUE	26	2017/18	2017/18	2017/18
BRYNGLAS	21	2018/19	2018/19	2018/19
BRYNGOLEU	12	2018/19	2018/19	2018/19
BRYNHEOL	25	2018/19	2017/18	2018/19
BRYNTEG	8	2018/19	2018/19	2018/19
BRYNTIRION	15	2018/19	2018/19	2018/19
EAST AVENUE	10	2017/18	2017/18	2017/18
GLEBE STREET	4	2017/18	2017/18	2017/18
GREENACRE DRIVE	13	2018/19	2019/20	2019/20
HILLSIDE TERRACE	10	2017/18	2017/18	2017/18
NEWPORT ROAD	6	2017/18	2017/18	2017/18
RECTORY ROAD	3	2018/19	2018/19	2018/19

THE CRESCENT	8	2017/18	2017/18	2017/18
THE WILLOWS	29	2017/18	2017/18	2017/18
GREENACRE DRIVE	32	2019/20	2019/20	2019/20
<b>BLACKWOOD</b>	<b>307</b>	<b>2019/20</b>	<b>2018/19</b>	<b>2019/20</b>
ALBANY ROAD	14	2019/20	2017/18	2019/20
ALDERMAN CLOSE	16	2018/19	2017/18	2018/19
APOLLO WAY	23	2018/19	2017/18	2018/19
ATLEE ROAD	12	2018/19	2018/19	2018/19
BLOOMFIELD ROAD	9	2019/20	2017/18	2019/20
CEFN ROAD	2	2018/19	2017/18	2018/19
CHARTIST WAY	40	2018/19	2017/18	2018/19
COEDCAE WALK	2	2018/19	2017/18	2018/19
CORONATION ROAD	12	2019/20	2017/18	2019/20
CROESO SQUARE	14	2018/19	2017/18	2018/19
DAVID STREET	1	2018/19	2017/18	2018/19
FROST PLACE	5	2018/19	2017/18	2018/19
LEWIS LEWIS AVENUE	21	2019/20	2018/19	2019/20
MONTCLAIRE AVENUE	17	2019/20	2018/19	2019/20
MORRISON STREET	19	2019/20	2018/19	2019/20
PARFITT PLACE	15	2019/20	2017/18	2019/20
PLEASANT VIEW	3	2019/20	2018/19	2019/20
SUNNYBANK ROAD	2	2019/20	2018/19	2019/20
TREE TOPS AVENUE	6	2019/20	2018/19	2019/20
TY ISHA TERRACE	5	2019/20	2018/19	2019/20
WAUN LLWYN CRESCENT	18	2019/20	2017/18	2019/20
WOODBINE ROAD	1	2019/20	2018/19	2019/20
GIBBS CLOSE	23	2018/19	2017/18	2018/19
PALMERS PLACE	16	2017/18	2017/18	2017/18
<b>BRITANNIA</b>	<b>83</b>	<b>2015/16</b>	<b>2017/18</b>	<b>2017/18</b>
BRITANNIA WALK	15	2015/16	2017/18	2017/18
FARM VIEW	12	2015/16	2017/18	2017/18
HODGES CRESCENT	4	2015/16	2017/18	2017/18
ORCHARD LANE	22	2015/16	2017/18	2017/18
SALWAY AVENUE	30	2015/16	2017/18	2017/18
<b>BRITHDIR</b>	<b>8</b>	<b>2016/17</b>	<b>2015/16</b>	<b>2016/17</b>
BRISTOL TERRACE	8	2016/17	2015/16	2016/17
<b>BRYNCENYDD</b>	<b>32</b>	<b>2014/15</b>	<b>2017/18</b>	<b>2017/18</b>
HEOL GANOL	3	2014/15	2017/18	2017/18
HEOL Y FELIN	1	2014/15	2017/18	2017/18
HEOL Y NANT	2	2014/15	2017/18	2017/18
HEOL Y PARC	3	2014/15	2017/18	2017/18
HEOL YR ONEN	9	2014/15	2017/18	2017/18
MORGAN JONES PARK	8	2014/15	2017/18	2017/18
PLAS PHILLIPS	6	2014/15	2017/18	2017/18
<b>CAERBRAGDY</b>	<b>24</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
CAERBRAGDY	24	2017/18	2018/19	2018/19
<b>CASCADE</b>	<b>18</b>	<b>2015/16</b>	<b>2018/19</b>	<b>2018/19</b>
LLWYN ONN	18	2015/16	2018/19	2018/19

<b>CEFN FFOREST</b>	<b>349</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
ADDISON STREET	17	2015/16	2018/19	2018/19
BEDWELLTY ROAD	26	2015/16	2018/19	2018/19
BEVAN CRESCENT	4	2015/16	2018/19	2018/19
BRYN ROAD	2	2015/16	2018/19	2018/19
BRYNGOLEU STREET	10	2015/16	2018/19	2018/19
CEFN FFOREST AVENUE	20	2015/16	2018/19	2018/19
CENTRAL AVENUE	4	2015/16	2018/19	2018/19
CRAIGLAS CRESCENT	10	2015/16	2018/19	2018/19
DAVIES STREET	7	2015/16	2018/19	2018/19
DERWENDEG AVENUE	13	2015/16	2018/19	2018/19
DYLAN AVENUE	27	2015/16	2018/19	2018/19
FAIR VIEW	6	2015/16	2018/19	2018/19
GREENWOOD ROAD	14	2015/16	2018/19	2018/19
MARIANWEN STREET	1	2015/16	2018/19	2018/19
PENCOED AVENUE	66	2015/16	2018/19	2018/19
PENYBRYN AVENUE	23	2015/16	2018/19	2018/19
PWLLGLAS ROAD	8	2015/16	2018/19	2018/19
ST MARGARETS AVENUE	27	2015/16	2018/19	2018/19
THE OLD POLICE STATION	4	2015/16	2018/19	2018/19
TWYNYFFALD ROAD	15	2015/16	2018/19	2018/19
TYNYCOED CRESCENT	2	2015/16	2018/19	2018/19
WAUNBORFA ROAD	8	2015/16	2018/19	2018/19
WHEATLEY PLACE	10	2015/16	2018/19	2018/19
TY BEDWELLTY	25	2017/18	2017/18	2017/18
<b>CEFN HENGOED</b>	<b>165</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
BIRCH CRESCENT	23	2017/18	2016/17	2017/18
DERWENDEG AVENUE	1	2015/16	2018/19	2018/19
GELLIGAER ROAD	11	2015/16	2018/19	2018/19
HENGOED AVENUE	5	2017/18	2016/17	2017/18
HENGOED CRESCENT	5	2017/18	2016/17	2017/18
HENGOED HALL CLOSE	10	2017/18	2015/16	2017/18
HENGOED HALL DRIVE	4	2017/18	2015/16	2017/18
HEOL Y FELIN	16	2015/16	2018/19	2018/19
LANSBURY AVENUE	76	2015/16	2018/19	2018/19
THREE ELMS CLOSE	9	2017/18	2015/16	2017/18
WOODLAND PLACE	5	2017/18	2015/16	2017/18
<b>CHURCHILL PARK</b>	<b>178</b>	<b>2016/17</b>	<b>2018/19</b>	<b>2018/19</b>
CEIRIOG DRIVE	5	2016/17	2018/19	2018/19
DAVIES DRIVE	9	2016/17	2018/19	2018/19
DYFED DRIVE	9	2016/17	2018/19	2018/19
DYLAN DRIVE	19	2016/17	2018/19	2018/19
EMLYN DRIVE	3	2016/17	2018/19	2018/19
GRUFFYDD DRIVE	16	2016/17	2018/19	2018/19
GWYN DRIVE	3	2016/17	2018/19	2018/19
HERBERT DRIVE	1	2016/17	2018/19	2018/19
HOWARD DRIVE	14	2016/17	2018/19	2018/19
ISLWYN DRIVE	4	2016/17	2018/19	2018/19

LEWIS DRIVE	39	2016/17	2018/19	2018/19
LLEWELLYN DRIVE	7	2016/17	2018/19	2018/19
PANTYCELYN DRIVE	3	2016/17	2018/19	2018/19
STANLEY DRIVE	14	2016/17	2018/19	2018/19
GLYN DERW	32	2017/18	2017/18	2017/18
<b>CLAUDE ROAD</b>	<b>70</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
CLAUDE ROAD	70	2017/18	2018/19	2018/19
<b>CROESPENMAEN</b>	<b>28</b>	<b>2017/18</b>	<b>2015/16</b>	<b>2017/18</b>
BYRON PLACE	14	2017/18	2015/16	2017/18
PANDY ROAD	6	2017/18	2015/16	2017/18
SHELLEY CLOSE	8	2017/18	2015/16	2017/18
VERNON PLACE	1	2017/18	2015/16	2017/18
<i>TY MELIN</i>	<i>33</i>	<i>2020/25</i>	<i>2020/25</i>	<i>2020/25</i>
<b>CROSSKEYS</b>	<b>126</b>	<b>2019/20</b>	<b>2019/20</b>	<b>2019/20</b>
RISCA ROAD	36	2017/18	2019/20	2019/20
WAUNFAWR GARDENS	46	2017/18	2019/20	2019/20
WAUNFAWR PARK ROAD	3	2017/18	2019/20	2019/20
WOODWARD AVENUE	3	2017/18	2019/20	2019/20
TREDEGAR COURT	25	2019/20	2019/20	2019/20
TREDEGAR STREET	13	2019/20	2019/20	2019/20
<i>WAUNFAWR HOUSE</i>	<i>22</i>	<i>2020/25</i>	<i>2020/25</i>	<i>2020/25</i>
<b>CWMCARN</b>	<b>104</b>	<b>2017/18</b>	<b>2019/20</b>	<b>2019/20</b>
ABERCARN FACH	23	2017/18	2019/20	2019/20
EDWARDSVILLE	15	2017/18	2019/20	2019/20
GEORGE STREET	40	2017/18	2019/20	2019/20
NANTCARN ROAD	20	2017/18	2019/20	2019/20
TRIBUTE AVENUE	5	2017/18	2019/20	2019/20
<b>DERI</b>	<b>28</b>	<b>2016/17</b>	<b>2017/18</b>	<b>2017/18</b>
GLYN DERW	4	2016/17	2017/18	2017/18
YSGWYDDGWYN	24	2014/15	2017/18	2017/18
<b>FAIRVIEW</b>	<b>31</b>	<b>2015/16</b>	<b>2017/18</b>	<b>2017/18</b>
ANEURIN AVENUE	15	2015/16	2017/18	2017/18
EDWARD STREET	13	2015/16	2017/18	2017/18
FLORAL AVENUE	3	2015/16	2017/18	2017/18
<b>FLEUR-DE-LYS</b>	<b>46</b>	<b>2015/16</b>	<b>2017/18</b>	<b>2017/18</b>
BEILI GLAS ROAD	9	2015/16	2017/18	2017/18
CHURCH VILLA	1	2015/16	2017/18	2017/18
COUNDLEY CLOSE	6	2015/16	2017/18	2017/18
FRANCIS STREET	1	2015/16	2017/18	2017/18
GWENT COURT	6	2015/16	2017/18	2017/18
HAFOD CLOSE	11	2015/16	2017/18	2017/18
SCHOOL STREET	1	2015/16	2017/18	2017/18
SUMMERFIELD TERRACE	9	2015/16	2017/18	2017/18
WARNE STREET	2	2015/16	2017/18	2017/18
<b>FOCHRIW</b>	<b>150</b>	<b>2018/19</b>	<b>2017/18</b>	<b>2018/19</b>
BRYN NANT	12	2018/19	2017/18	2018/19
CAE GLAS NEWYDD	19	2018/19	2017/18	2018/19
CORONATION CRESCENT	20	2018/19	2017/18	2018/19
GLANYNANT	38	2018/19	2017/18	2018/19



HEOL IAGO	7	2018/19	2017/18	2018/19
HEOL Y BRYN	24	2018/19	2017/18	2018/19
HILLSIDE	9	2018/19	2017/18	2018/19
PONTLOTTYN ROAD	13	2018/19	2017/18	2018/19
RHODFA GANOL	8	2018/19	2017/18	2018/19
<b>GELLIGAER</b>	<b>345</b>	<b>2017/18</b>	<b>2017/18</b>	<b>2017/18</b>
ANEURIN BEVAN AVENUE	51	2017/18	2017/18	2017/18
CHURCH ROAD	10	2017/18	2017/18	2017/18
CLAERWEN	62	2017/18	2017/18	2017/18
DAN Y GAER	7	2017/18	2017/18	2017/18
GAER PLACE	11	2017/18	2017/18	2017/18
GREENHILL PLACE	38	2017/18	2017/18	2017/18
HAMAN PLACE	17	2017/18	2017/18	2017/18
HEOL CATTWG	11	2017/18	2017/18	2017/18
HEOL EDWARD LEWIS	42	2017/18	2017/18	2017/18
HEOL PENALLTA	2	2017/18	2017/18	2017/18
HEOL Y WAUN	21	2017/18	2017/18	2017/18
PENYWRLOD	2	2017/18	2017/18	2017/18
ST CATTWGS AVENUE	41	2017/18	2017/18	2017/18
WAUN RHYDD	30	2017/18	2017/18	2017/18
<b>GELLIGROES</b>	<b>58</b>	<b>2018/19</b>	<b>2018/19</b>	<b>2018/19</b>
GELLIGROES ROAD	28	2017/18	2015/16	2017/18
TY MYNYDDISLWYN	30	2018/19	2018/19	2018/19
<b>GILFACH LOWER</b>	<b>108</b>	<b>2019/20</b>	<b>2017/18</b>	<b>2019/20</b>
AERON COURT	18	2019/20	2017/18	2019/20
AERON PLACE	1	2018/19	2017/18	2018/19
ANDREWS CLOSE	28	2019/20	2017/18	2019/20
CROSS STREET	1	2019/20	2017/18	2019/20
GWERTHONOR ROAD	3	2019/20	2017/18	2019/20
LEWIS CRESCENT	11	2019/20	2017/18	2019/20
ST ANNES CRESCENT	1	2018/19	2017/18	2018/19
THE AVENUE	4	2019/20	2017/18	2019/20
THE CLOSE	5	2019/20	2017/18	2019/20
THE DRIVE	5	2019/20	2017/18	2019/20
VERE PLACE	15	2019/20	2017/18	2019/20
VERE STREET	4	2019/20	2017/18	2019/20
<b>GILFACH PHASE 1 GIL1</b>	<b>72</b>	<b>2018/19</b>	<b>2018/19</b>	<b>2018/19</b>
BRYNTEG	1	2016/17	2017/18	2017/18
HEOL FACH	3	2016/17	2017/18	2017/18
HEOL FARGOED	14	2016/17	2017/18	2017/18
HILLSIDE VIEW	8	2016/17	2017/18	2017/18
VALE VIEW	10	2016/17	2017/18	2017/18
WESTERN DRIVE	5	2016/17	2017/18	2017/18
OAKLANDS	31	2018/19	2018/19	2018/19
<b>GILFACH PHASE 2</b>	<b>178</b>	<b>2017/18</b>	<b>2017/18</b>	<b>2017/18</b>
ASH PLACE	29	2016/17	2017/18	2017/18
BEECH COURT	16	2016/17	2017/18	2017/18
BRYNTEG	10	2016/17	2017/18	2017/18
OAK PLACE	16	2016/17	2017/18	2017/18

PARK VIEW	73	2017/18	2017/18	2017/18
PARK VIEW COURT	4	2017/18	2017/18	2017/18
SYCAMORE COURT	30	2017/18	2017/18	2017/18
<b>GILFACH PHASE 3</b>	<b>137</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
HEOL BRYCHAN	17	2017/18	2018/19	2018/19
HEOL CAE DERWEN	29	2017/18	2018/19	2018/19
HEOL CARADOC	36	2017/18	2018/19	2018/19
HEOL COEDCAE	22	2017/18	2018/19	2018/19
HEOL PENGARREG	9	2017/18	2018/19	2018/19
HEOL Y MYNYDD	24	2017/18	2018/19	2018/19
<b>GRAIG Y RHACCA</b>	<b>388</b>	<b>2016/17</b>	<b>2019/20</b>	<b>2019/20</b>
BURNS CLOSE	16	2016/17	2019/20	2019/20
COLERIDGE GARDENS	18	2015/16	2019/20	2019/20
DICKENS COURT	48	2015/16	2019/20	2019/20
GRAYS GARDENS	57	2015/16	2019/20	2019/20
HERRICK PLACE	7	2016/17	2019/20	2019/20
KEBLE COURT	92	2016/17	2019/20	2019/20
LONGFELLOW GARDENS	61	2016/17	2019/20	2019/20
MILTON PLACE	47	2016/17	2019/20	2019/20
SHELLEY COURT	42	2016/17	2019/20	2019/20
<b>HENGOED</b>	<b>105</b>	<b>2016/17</b>	<b>2018/19</b>	<b>2018/19</b>
ACACIA AVENUE	2	2014/15	2018/19	2018/19
ASHGROVE	10	2014/15	2018/19	2018/19
BEECH DRIVE	9	2014/15	2018/19	2018/19
BRYNGLAS	1	2014/15	2018/19	2018/19
CEFN ROAD	1	2014/15	2018/19	2018/19
CHAPEL TERRACE	16	2014/15	2018/19	2018/19
HAWTHORNE AVENUE	20	2014/15	2018/19	2018/19
HENGOED ROAD	5	2014/15	2018/19	2018/19
HEOL CELYN	4	2014/15	2018/19	2018/19
HEOL DERW	5	2014/15	2018/19	2018/19
HEOL DEWI	6	2014/15	2018/19	2018/19
HEOL UCHAF	1	2014/15	2018/19	2018/19
HILL VIEW	10	2014/15	2018/19	2018/19
MYRTLE GROVE	1	2014/15	2018/19	2018/19
THE BUNGALOWS	14	2016/17	2018/19	2018/19
<b>HEOL TRECASTELL</b>	<b>57</b>	<b>2018/19</b>	<b>2014/15</b>	<b>2018/19</b>
HEOL BEDDAU	1	2018/19	2014/15	2018/19
HEOL GLEDYR	13	2018/19	2014/15	2018/19
HEOL TRECASTELL	34	2018/19	2014/15	2018/19
NANTGARW ROAD	1	2018/19	2014/15	2018/19
PLAS THOMAS	8	2018/19	2014/15	2018/19
<b>HIGHMEADOW</b>	<b>42</b>	<b>2014/15</b>	<b>2015/16</b>	<b>2015/16</b>
HIGH MEADOW	42	2014/15	2015/16	2015/16
<b>LANSBURY PARK</b>	<b>520</b>	<b>2015/16</b>	<b>2018/19</b>	<b>2018/19</b>
ALEXANDER COURT	64	2015/16	2018/19	2018/19
ATLEE COURT	54	2014/15	2018/19	2018/19
BUXTON COURT	57	2015/16	2018/19	2018/19
GRAHAM COURT	64	2015/16	2018/19	2018/19

GREENWOOD COURT	20	2014/15	2018/19	2018/19
HALDANE COURT	23	2014/15	2018/19	2018/19
HARTSHORN COURT	41	2015/16	2018/19	2018/19
MAXTON COURT	51	2015/16	2018/19	2018/19
SNOWDEN COURT	74	2015/16	2018/19	2018/19
TREVELYAN COURT	36	2015/16	2018/19	2018/19
WEDGEWOOD COURT	36	2015/16	2018/19	2018/19
<b>LLANBRADACH</b>	<b>76</b>	<b>2016/17</b>	<b>2017/18</b>	<b>2017/18</b>
GARDEN STREET	16	2016/17	2017/18	2017/18
PLAS CAE LLWYD	26	2016/17	2017/18	2017/18
SCHOOL STREET	25	2016/17	2017/18	2017/18
THOMAS STREET	1	2016/17	2017/18	2017/18
WOODLAND FLATS	8	2016/17	2017/18	2017/18
<b>LLANFACH</b>	<b>24</b>	<b>2014/15</b>	<b>2017/18</b>	<b>2017/18</b>
CLYTHA SQUARE	8	2014/15	2017/18	2017/18
PENRHIW TERRACE	11	2014/15	2017/18	2017/18
TWYN PLACE	5	2014/15	2017/18	2017/18
<b>MACHEN</b>	<b>63</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
BRONRHIW	7	2017/18	2018/19	2018/19
BRYNHEULOG TERRACE	1	2017/18	2018/19	2018/19
BRYNHYFRYD TERRACE	5	2017/18	2018/19	2018/19
CHATHAM PLACE	4	2017/18	2018/19	2018/19
FFWRWM ROAD	18	2017/18	2018/19	2018/19
GLAN YR AFON	2	2017/18	2018/19	2018/19
GRAIG VIEW	7	2017/18	2018/19	2018/19
LLANARTH STREET	1	2017/18	2018/19	2018/19
MOUNTAIN VIEW	2	2017/18	2018/19	2018/19
SUNNYBANK TERRACE	3	2017/18	2018/19	2018/19
THE CRESCENT	13	2017/18	2018/19	2018/19
<b>MAES MABON</b>	<b>148</b>	<b>2016/17</b>	<b>2019/20</b>	<b>2019/20</b>
CHURCH LANE	20	2016/17	2019/20	2019/20
HEOL LLYSWEN	8	2016/17	2019/20	2019/20
LAN Y PARC	28	2016/17	2019/20	2019/20
LLWYN YR EOS	35	2016/17	2019/20	2019/20
MAES YR ONEN	17	2016/17	2019/20	2019/20
PRIMROSE CLOSE	6	2016/17	2019/20	2019/20
YNYS LAS	34	2016/17	2019/20	2019/20
<b>MAESYCWMMER</b>	<b>112</b>	<b>2019/20</b>	<b>2017/18</b>	<b>2019/20</b>
CHAVE TERRACE	1	2018/19	2017/18	2018/19
GLEN VIEW	4	2019/20	2017/18	2019/20
GLENCOED	12	2019/20	2017/18	2019/20
GWERNA CRESCENT	9	2019/20	2017/18	2019/20
HILL VIEW	12	2019/20	2017/18	2019/20
PARK ROAD	7	2019/20	2017/18	2019/20
PLEASANT VIEW	4	2019/20	2017/18	2019/20
THE CRESCENT	5	2019/20	2017/18	2019/20
VALE VIEW	5	2019/20	2017/18	2019/20
Y GLYN	37	2018/19	2018/19	2018/19
<b>MARKHAM-HOLLYBUSH</b>	<b>127</b>	<b>2016/17</b>	<b>2014/15</b>	<b>2016/17</b>

COMMIN CLOSE	13	2016/17	2014/15	2016/17
JAMES STREET	18	2016/17	2014/15	2016/17
JOHN STREET	3	2016/17	2014/15	2016/17
LLWYNBACH TERRACE	1	2016/17	2014/15	2016/17
MONMOUTH WALK	39	2016/17	2014/15	2016/17
MOUNTAIN VIEW	51	2015/16	2014/15	2015/16
SPRINGFIELD TERRACE	2	2016/17	2014/15	2016/17
<b>MORRISVILLE</b>	<b>12</b>	<b>2015/16</b>	<b>2017/18</b>	<b>2017/18</b>
MORRISVILLE	11	2015/16	2017/18	2017/18
NINE MILE POINT ROAD	1	2015/16	2017/18	2017/18
<b>NANTDDU</b>	<b>52</b>	<b>2016/17</b>	<b>2014/15</b>	<b>2016/17</b>
NANTDDU	52	2016/17	2014/15	2016/17
<b>NELSON</b>	<b>79</b>	<b>2019/20</b>	<b>2019/20</b>	<b>2019/20</b>
BRYNCELYN	35	2015/16	2019/20	2019/20
RHIWFER	1	2015/16	2019/20	2019/20
TAI SIRIOL	11	2015/16	2019/20	2019/20
HEOL ISLWYN	30	2019/20	2019/20	2019/20
<b>NEW TREDEGAR</b>	<b>140</b>	<b>2019/20</b>	<b>2017/18</b>	<b>2019/20</b>
GREENFIELD STREET	21	2019/20	2016/17	2019/20
JUBILEE ROAD	28	2019/20	2016/17	2019/20
LONG ROW	23	2019/20	2016/17	2019/20
QUEENS ROAD	7	2019/20	2016/17	2019/20
RHOSYN GWYN	20	2019/20	2016/17	2019/20
GLYNSYFI	32	2017/18	2017/18	2017/18
<b>NEWBRIDGE</b>	<b>88</b>	<b>2019/20</b>	<b>2019/20</b>	<b>2019/20</b>
ASHFIELD ROAD	6	2017/18	2019/20	2019/20
BEYNON STREET	5	2017/18	2019/20	2019/20
BLAENBLODAU STREET	15	2017/18	2019/20	2019/20
DOLAU	1	2017/18	2019/20	2019/20
HIGH STREET	2	2017/18	2019/20	2019/20
HILL STREET	5	2017/18	2019/20	2019/20
MARTINSFIELD	20	2017/18	2019/20	2019/20
MEREDITH TERRACE	5	2017/18	2019/20	2019/20
PANTEG TERRACE	3	2017/18	2019/20	2019/20
PENMAR STREET	4	2017/18	2019/20	2019/20
HIGHFIELD COURT	20	2019/20	2019/20	2019/20
HIGHFIELD HOUSE	1	2019/20	2019/20	2019/20
<b>OAKDALE</b>	<b>73</b>	<b>2016/17</b>	<b>2014/15</b>	<b>2016/17</b>
CENTRAL AVENUE	7	2016/17	2014/15	2016/17
FARM CLOSE	19	2016/17	2014/15	2016/17
GROVESIDE ROAD	6	2016/17	2014/15	2016/17
HIGHTREE RISE	3	2016/17	2014/15	2016/17
IVY BUSH COURT	8	2016/17	2014/15	2016/17
PARK VIEW BUNGALOWS	2	2016/17	2014/15	2016/17
PENMAEN CORNER	11	2016/17	2014/15	2016/17
TREKENNING	1	2016/17	2014/15	2016/17
UNDERWOOD ROAD	15	2016/17	2014/15	2016/17
WEST VIEW CRESCENT	1	2016/17	2014/15	2016/17
<b>PANTSIDE LOWER</b>	<b>221</b>	<b>2017/18</b>	<b>2017/18</b>	<b>2017/18</b>

CARLYON ROAD	14	2013/14	2017/18	2017/18
CENTRAL AVENUE	30	2014/15	2017/18	2017/18
CLAREMONT ROAD	12	2013/14	2017/18	2017/18
CORONATION CRESCENT	14	2013/14	2017/18	2017/18
ELLESMERE COURT	2	2013/14	2017/18	2017/18
GREENLANDS	10	2013/14	2017/18	2017/18
HAZELWOOD ROAD	9	2013/14	2017/18	2017/18
HILARY ROAD	10	2013/14	2017/18	2017/18
HILLTOP CRESCENT	15	2013/14	2017/18	2017/18
NEWLYN ROAD	18	2013/14	2017/18	2017/18
OLD PANT ROAD	22	2013/14	2017/18	2017/18
PANT VIEW	16	2013/14	2017/18	2017/18
QUEENS ROAD	9	2013/14	2017/18	2017/18
STONERWOOD VIEW	5	2013/14	2017/18	2017/18
SUNNYCREST	6	2013/14	2017/18	2017/18
TIR Y PWLL TERRACE	18	2013/14	2017/18	2017/18
ST PETERS CLOSE	11	2017/18	2017/18	2017/18
<b>PANTSIDE UPPER</b>	<b>77</b>	<b>2014/15</b>	<b>2017/18</b>	<b>2017/18</b>
CEFN COURT	2	2013/14	2017/18	2017/18
ELM COURT	6	2014/15	2017/18	2017/18
GLANSHON COURT	13	2013/14	2017/18	2017/18
LIME COURT	9	2014/15	2017/18	2017/18
LINDEN COURT	11	2013/14	2017/18	2017/18
OAK TREE COURT	12	2014/15	2017/18	2017/18
PENYCAEAU COURT	5	2014/15	2017/18	2017/18
ROSE COURT	8	2013/14	2017/18	2017/18
WILLOW COURT	11	2013/14	2017/18	2017/18
<b>PENGAM</b>	<b>28</b>	<b>2015/16</b>	<b>2017/18</b>	<b>2017/18</b>
BONT CLOSE	9	2015/16	2017/18	2017/18
ISLWYN CLOSE	19	2015/16	2017/18	2017/18
<b>PENLLWYN LOWER</b>	<b>71</b>	<b>2016/17</b>	<b>2017/18</b>	<b>2017/18</b>
AELYBRYN	1	2016/17	2017/18	2017/18
BELMONT	1	2016/17	2017/18	2017/18
BRYNGLAS AVENUE	20	2016/17	2017/18	2017/18
BRYNTEG AVENUE	33	2016/17	2017/18	2017/18
COED CAE DDU RD -PLEASANT VIEW	1	2016/17	2017/18	2017/18
GLAN ISLWYN	3	2016/17	2017/18	2017/18
HEBRON	1	2016/17	2017/18	2017/18
MANOR ROAD	8	2016/17	2017/18	2017/18
PENLLWYN TERRACE	3	2016/17	2017/18	2017/18
<b>PENLLWYN UPPER</b>	<b>253</b>	<b>2018/19</b>	<b>2017/18</b>	<b>2018/19</b>
BEECH AVENUE	4	2017/18	2017/18	2017/18
BEECH CROFT	2	2017/18	2017/18	2017/18
BROADMEAD	11	2017/18	2017/18	2017/18
EDGEHILL	8	2017/18	2017/18	2017/18
FLEUR DE LYS AVENUE	31	2017/18	2017/18	2017/18
HEOL TRELYN ROAD	16	2017/18	2017/18	2017/18
HIGHMEAD	36	2018/19	2017/18	2018/19
HILL VIEW	34	2018/19	2017/18	2018/19

LLANOVER AVENUE	10	2017/18	2017/18	2017/18
MYNYDDISLWYN CLOSE	15	2017/18	2017/18	2017/18
PENYMEAD	12	2017/18	2017/18	2017/18
RHYMNEY CLOSE	9	2017/18	2017/18	2017/18
RUSHMERE ROAD	2	2017/18	2017/18	2017/18
ST MARYS ROAD	21	2017/18	2017/18	2017/18
ST SANNANS ROAD	27	2017/18	2017/18	2017/18
THE GROVE	7	2017/18	2017/18	2017/18
TREOWEN AVENUE	8	2017/18	2017/18	2017/18
<b>PENPEDAIRHEOL</b>	<b>8</b>	<b>2019/20</b>	<b>2018/19</b>	<b>2019/20</b>
HENGOED ROAD	2	2019/20	2018/19	2019/20
OAKS END CLOSE	6	2019/20	2018/19	2019/20
<b>PENTWYNMAWR</b>	<b>62</b>	<b>2018/19</b>	<b>2018/19</b>	<b>2018/19</b>
CAERBRYN	16	2017/18	2016/17	2017/18
COED DUON VIEW	3	2017/18	2016/17	2017/18
EDMUND PLACE	6	2017/18	2016/17	2017/18
GLANBRYNNAR	4	2017/18	2016/17	2017/18
MAESGWYN	6	2017/18	2016/17	2017/18
MAESTEG	27	2018/19	2018/19	2018/19
<b>PENYBRYN</b>	<b>4</b>	<b>2019/20</b>	<b>2018/19</b>	<b>2019/20</b>
CYLLA STREET	2	2019/20	2018/19	2019/20
PENYBRYN TERRACE	2	2019/20	2018/19	2019/20
<b>PENYRHEOL LOWER</b>	<b>167</b>	<b>2019/20</b>	<b>2018/19</b>	<b>2019/20</b>
BRYNGLAS	42	2018/19	2017/18	2018/19
BRYNHEULOG	5	2018/19	2017/18	2018/19
BRYNTEG	10	2019/20	2017/18	2019/20
BRYNTIRION	3	2019/20	2017/18	2019/20
CAE GLAS	4	2019/20	2017/18	2019/20
GELLI DEG	17	2019/20	2017/18	2019/20
HEOL TIR COED	3	2019/20	2017/18	2019/20
HEOL TIR GIBBON	24	2019/20	2017/18	2019/20
MAES HIR	4	2019/20	2017/18	2019/20
RHIW FACH	2	2019/20	2017/18	2019/20
TROED-Y-BRYN	11	2019/20	2017/18	2019/20
PLEASANT PLACE	31	2018/19	2018/19	2018/19
<b>PENYRHEOL UPPER</b>	<b>322</b>	<b>2018/19</b>	<b>2018/19</b>	<b>2018/19</b>
CEFN Y LON	4	2018/19	2018/19	2018/19
GLAN FFRWD	32	2018/19	2018/19	2018/19
HEOL ANEURIN	67	2018/19	2018/19	2018/19
HEOL FAWR	18	2018/19	2018/19	2018/19
HEOL FER	1	2018/19	2018/19	2018/19
HEOL TIR BACH	7	2018/19	2018/19	2018/19
HEOL Y GOGLEDD	2	2018/19	2018/19	2018/19
PENTWYN	34	2018/19	2018/19	2018/19
PENYBRYN	66	2018/19	2018/19	2018/19
PENYGROES	32	2018/19	2018/19	2018/19
Y CILGANT	59	2018/19	2018/19	2018/19
<b>PERSONDY</b>	<b>29</b>	<b>2015/16</b>	<b>2017/18</b>	<b>2017/18</b>
ACACIA TERRACE	6	2015/16	2017/18	2017/18

LABURNUM TERRACE	2	2015/16	2017/18	2017/18
MAPLE TERRACE	2	2015/16	2017/18	2017/18
PERSONDY TERRACE	4	2015/16	2017/18	2017/18
SYCAMORE TERRACE	13	2015/16	2017/18	2017/18
YSTRAD TERRACE	2	2015/16	2017/18	2017/18
<b>PHILLIPSTOWN</b>	<b>159</b>	<b>2019/20</b>	<b>2015/16</b>	<b>2019/20</b>
CEFN RHYCHDIR ROAD	3	2019/20	2015/16	2019/20
CROFT STREET	6	2019/20	2015/16	2019/20
DAVALOG TERRACE	11	2019/20	2015/16	2019/20
DERLWYN STREET	15	2019/20	2015/16	2019/20
FARM TERRACE	1	2019/20	2015/16	2019/20
FERNHILL TERRACE	13	2019/20	2015/16	2019/20
FIELD TERRACE	4	2019/20	2015/16	2019/20
JONES STREET	36	2019/20	2015/16	2019/20
MEADOW TERRACE	15	2019/20	2015/16	2019/20
ORCHARD STREET	6	2019/20	2015/16	2019/20
PENRHYN TERRACE	6	2019/20	2015/16	2019/20
PRITCHARDS TERRACE	21	2019/20	2015/16	2019/20
SOUTH VIEW ROAD	3	2019/20	2015/16	2019/20
<b>PONTLOTTYN</b>	<b>231</b>	<b>2015/16</b>	<b>2018/19</b>	<b>2018/19</b>
BOARD STREET	9	2015/16	2018/19	2018/19
BRYNGLAS	20	2015/16	2018/19	2018/19
BRYNHYFRYD	67	2015/16	2018/19	2018/19
CHAPEL STREET	4	2015/16	2018/19	2018/19
DANYGRAIG	31	2015/16	2018/19	2018/19
FARM ROAD	15	2015/16	2018/19	2018/19
HEOL EVAN WYNNE	5	2015/16	2018/19	2018/19
HEOL Y WAUN	6	2015/16	2018/19	2018/19
HIGH STREET	7	2015/16	2018/19	2018/19
HILL ROAD	5	2015/16	2018/19	2018/19
MERCHANT STREET	3	2015/16	2018/19	2018/19
MOUNT STREET	12	2015/16	2018/19	2018/19
QUEEN STREET	9	2015/16	2018/19	2018/19
RIVER ROAD	8	2015/16	2018/19	2018/19
SOUTHEND TERRACE	2	2015/16	2018/19	2018/19
SUNNYVIEW	13	2015/16	2018/19	2018/19
UNION STREET	5	2015/16	2018/19	2018/19
WINE STREET	10	2015/16	2018/19	2018/19
<b>PONTYMISTER</b>	<b>50</b>	<b>2018/19</b>	<b>2017/18</b>	<b>2018/19</b>
FIELDS ROAD	10	2018/19	2017/18	2018/19
HILL STREET	2	2018/19	2017/18	2018/19
MEADOW CRESCENT	2	2018/19	2017/18	2018/19
NEWPORT ROAD	17	2018/19	2017/18	2018/19
SPRINGFIELD ROAD	30	2018/19	2017/18	2018/19
TANYBRYN	13	2018/19	2017/18	2018/19
TY ISAF CRESCENT	5	2018/19	2017/18	2018/19
TY ISAF PARK AVENUE	30	2018/19	2017/18	2018/19
TY ISAF PARK CIRCLE	4	2018/19	2017/18	2018/19
TY ISAF PARK CRESCENT	3	2018/19	2017/18	2018/19

TY ISAF PARK ROAD	22	2018/19	2017/18	2018/19
TY ISAF PARK VILLAS	5	2018/19	2017/18	2018/19
TYNYCWM ROAD	7	2018/19	2017/18	2018/19
<i>TY ISAF COMPLEX</i>	<i>12</i>			
<i>(pending feasibility study)</i>				
<b>PONTYWAUN</b>	<b>19</b>	<b>2019/20</b>	<b>2019/20</b>	<b>2019/20</b>
GARDEN SUBURBS	18	2018/19	2017/18	2018/19
NORTH ROAD	1	2018/19	2017/18	2018/19
CASTLE CLOSE	15	2019/20	2019/20	2019/20
<i>CASTLE COURT</i>	<i>41</i>	<i>2020/2025</i>	<i>2020/2025</i>	<i>2020/2025</i>
<b>PORSET PARK</b>	<b>179</b>	<b>2018/19</b>	<b>2018/19</b>	<b>2018/19</b>
CLOS GUTO	7	2018/19	2018/19	2018/19
COED CAE	43	2018/19	2018/19	2018/19
COED MAIN	35	2017/18	2018/19	2018/19
COED PWLL	29	2018/19	2018/19	2018/19
GWAUN NEWYDD	46	2018/19	2018/19	2018/19
LON YR ODYN	19	2018/19	2018/19	2018/19
<b>PWLLYPANT</b>	<b>38</b>	<b>2013/14</b>	<b>2017/18</b>	<b>2017/18</b>
CASTLE VIEW	7	2013/14	2017/18	2017/18
CENTRAL STREET	26	2013/14	2017/18	2017/18
MOUNTAIN VIEW	2	2013/14	2017/18	2017/18
NEW STREET	3	2013/14	2017/18	2017/18
<b>RHYMNEY NORTH</b>	<b>394</b>	<b>2014/15</b>	<b>2017/18</b>	<b>2017/18</b>
ANEURIN TERRACE	10	2013/14	2017/18	2017/18
BRYN CARNO	38	2014/15	2017/18	2017/18
GLAN YR AFON	28	2012/13	2017/18	2017/18
GLANYNANT	24	2014/15	2017/18	2017/18
GOLWG Y MYNYDD	19	2014/15	2017/18	2017/18
HEOL UCHAF	12	2013/14	2017/18	2017/18
HEOLYTWYN	24	2013/14	2017/18	2017/18
HIGH STREET	1	2014/15	2017/18	2017/18
ISFRYN	19	2014/15	2017/18	2017/18
LOWER ROW	1	2014/15	2017/18	2017/18
PENYDRE	32	2014/15	2017/18	2017/18
PHILLIPS WALK	50	2014/15	2017/18	2017/18
ROWAN PLACE	64	2014/15	2014/15	2014/15
TWYN CARNO	2	2014/15	2017/18	2017/18
TY COCH	70	2014/15	2017/18	2017/18
<b>RHYMNEY SOUTH</b>	<b>443</b>	<b>2014/15</b>	<b>2019/20</b>	<b>2019/20</b>
BEULAH STREET	2	2014/15	2019/20	2019/20
BROOKFIELD AVENUE	12	2014/15	2019/20	2019/20
BRYNHYFRYD	10	2014/15	2019/20	2019/20
DUFFRYN VIEW	13	2014/15	2019/20	2019/20
EGLWYS FAN	15	2014/15	2019/20	2019/20
FORGE CRESCENT	12	2014/15	2019/20	2019/20
GARDEN CITY	5	2012/13	2019/20	2019/20
HAFODYMYNYDD	28	2013/14	2019/20	2019/20
HAVARDS ROW	20	2014/15	2019/20	2019/20
IDRIS DAVIES PLACE	12	2012/13	2019/20	2019/20



JENKINS ROW	3	2014/15	2019/20	2019/20
MAERDY VIEW	52	2014/15	2019/20	2019/20
MAES YR HAF	3	2012/13	2019/20	2019/20
MOUNTBATTEN	10	2014/15	2019/20	2019/20
NURSERY CRESCENT	31	2012/13	2019/20	2019/20
PLANTATION TERRACE	14	2014/15	2019/20	2019/20
RAMSDEN STREET	9	2014/15	2019/20	2019/20
SUNNYHILL	12	2012/13	2019/20	2019/20
TANYBRYN	121	2012/13	2019/20	2019/20
THOMAS FIELDS	6	2014/15	2019/20	2019/20
WELLINGTON WAY	21	2012/13	2019/20	2019/20
ST CLARES	32	2013/14	2017/18	2017/18
<b>RISCA</b>	<b>101</b>	<b>2018/19</b>	<b>2017/18</b>	<b>2018/19</b>
CLYDE STREET	27	2018/19	2017/18	2018/19
CRESCENT ROAD	8	2018/19	2017/18	2018/19
CROMWELL ROAD	10	2018/19	2017/18	2018/19
CROMWELL ROAD BUNGALOWS	10	2018/19	2017/18	2018/19
DANYGRAIG BUNGALOWS	5	2018/19	2017/18	2018/19
EXCHANGE ROAD	3	2018/19	2017/18	2018/19
FERNLEA	14	2018/19	2017/18	2018/19
GROVE ROAD	15	2018/19	2017/18	2018/19
RAGLAN STREET	9	2018/19	2017/18	2018/19
BRITANNIA CLOSE	8	2019/20	2019/20	2019/20
BRITANNIA COURT	22	2019/20	2019/20	2019/20
<i>ST MARY'S COURT</i>	<i>33</i>	<i>2020/25</i>	<i>2020/25</i>	<i>2020/25</i>
<b>RUDRY</b>	<b>15</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
GARTH LANE	1	2017/18	2018/19	2018/19
PENTWYNGWYN	2	2017/18	2018/19	2018/19
STARBUCK STREET	2	2017/18	2018/19	2018/19
EDWARD THOMAS CLOSE	10	2017/18	2018/19	2018/19
<b>SENGHENYDD</b>	<b>118</b>	<b>2014/15</b>	<b>2017/18</b>	<b>2017/18</b>
ALEXANDER TERRACE	2	2013/14	2017/18	2017/18
CENYDD TERRACE	2	2014/15	2017/18	2017/18
COMMERCIAL STREET	6	2013/14	2017/18	2017/18
HIGH STREET	4	2013/14	2017/18	2017/18
PARC COTTAGES	8	2013/14	2017/18	2017/18
PLAS CWM PARC	59	2014/15	2017/18	2017/18
STATION TERRACE	1	2013/14	2017/18	2017/18
TAN Y BRYN TERRACE	36	2013/14	2017/18	2017/18
<b>SPRINGFIELD</b>	<b>220</b>	<b>2016/17</b>	<b>2015/16</b>	<b>2016/17</b>
ALDER RISE	6	2016/17	2015/16	2016/17
BROOK LANE	1	2016/17	2015/16	2016/17
BROOKFIELD ROAD	34	2016/17	2015/16	2016/17
CWMALSIE CRESCENT	5	2016/17	2015/16	2016/17
CWMDRAW COURT	8	2016/17	2015/16	2016/17
HIGHLAND CRESCENT	5	2016/17	2015/16	2016/17
LEA COURT	1	2016/17	2015/16	2016/17
MEADOW ROAD	32	2016/17	2015/16	2016/17
MILL ROAD	18	2016/17	2015/16	2016/17

MILLBROOK ROAD	35	2016/17	2015/16	2016/17
MUSSELWHITE COURT	14	2016/17	2015/16	2016/17
OAKFIELD	3	2016/17	2015/16	2016/17
ORCHARD COURT	3	2016/17	2015/16	2016/17
PEMBREY GARDENS	11	2016/17	2015/16	2016/17
SIRHOWY VIEW	16	2016/17	2015/16	2016/17
SPRINGFIELD COURT	3	2016/17	2015/16	2016/17
UPLAND ROAD	10	2016/17	2015/16	2016/17
WARREN COURT	2	2016/17	2015/16	2016/17
WOODLAND ROAD	13	2016/17	2015/16	2016/17
<i>YNYSWEN</i>	<i>19</i>	<i>2020/25</i>	<i>2020/25</i>	<i>2020/25</i>
<b>THOMASVILLE</b>	<b>31</b>	<b>2013/14</b>	<b>2018/19</b>	<b>2018/19</b>
THOMASVILLE	31	2013/14	2018/19	2018/19
<b>TIRPHIL</b>	<b>39</b>	<b>2016/17</b>	<b>2018/19</b>	<b>2018/19</b>
BIRCHGROVE	23	2016/17	2018/19	2018/19
CEF N Y MYNYDD	16	2016/17	2018/19	2018/19
<b>TIRYBERTH</b>	<b>44</b>	<b>2015/16</b>	<b>2018/19</b>	<b>2018/19</b>
CHURCHFIELD CLOSE	30	2015/16	2018/19	2018/19
ORCHID CLOSE	14	2015/16	2018/19	2018/19
<b>TRAPWELL</b>	<b>10</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
TRAPWELL	10	2017/18	2018/19	2018/19
<b>TRECENYDD</b>	<b>201</b>	<b>2014/15</b>	<b>2017/18</b>	<b>2017/18</b>
EAST AVENUE	17	2014/15	2017/18	2017/18
FIRST AVENUE	42	2014/15	2017/18	2017/18
GRANGE CLOSE	33	2014/15	2017/18	2017/18
HEOL FACH	2	2014/15	2017/18	2017/18
PEN Y FFORDD	3	2014/15	2017/18	2017/18
SECOND AVENUE	30	2014/15	2017/18	2017/18
TEGFAN	12	2014/15	2017/18	2017/18
THE CRESCENT	30	2014/15	2017/18	2017/18
THIRD AVENUE	23	2014/15	2017/18	2017/18
WEST AVENUE	9	2014/15	2017/18	2017/18
<b>TRELYN UPPER</b>	<b>79</b>	<b>2014/15</b>	<b>2017/18</b>	<b>2017/18</b>
ADELAIDE COURT	10	2014/15	2017/18	2017/18
BRISBANE COURT	13	2014/15	2017/18	2017/18
CWRT Y WAUN	14	2014/15	2017/18	2017/18
MELBOURNE COURT	14	2014/15	2017/18	2017/18
PERTH COURT	15	2014/15	2017/18	2017/18
SYDNEY COURT	13	2014/15	2017/18	2017/18
<b>TREOWEN</b>	<b>11</b>	<b>2017/18</b>	<b>2019/20</b>	<b>2019/20</b>
AEL Y BRYN TERRACE	5	2017/18	2019/20	2019/20
BRYNDERI TERRACE	2	2017/18	2019/20	2019/20
PARRY TERRACE	1	2017/18	2019/20	2019/20
PENYLAN TERRACE	3	2017/18	2019/20	2019/20
<b>TRETHOMAS</b>	<b>143</b>	<b>2018/19</b>	<b>2018/19</b>	<b>2018/19</b>
AELYBRYN	18	2015/16	2018/19	2018/19
ASHGROVE	2	2015/16	2018/19	2018/19
BEVAN CLOSE	17	2015/16	2018/19	2018/19
BEVAN RISE	8	2015/16	2018/19	2018/19

BIRCHGROVE	2	2015/16	2018/19	2018/19
BRYN Y FRAN AVENUE	12	2015/16	2018/19	2018/19
HAZEL GROVE	4	2015/16	2018/19	2018/19
NAVIGATION STREET	3	2015/16	2018/19	2018/19
REDBROOK AVENUE	4	2015/16	2018/19	2018/19
STANDARD STREET	3	2015/16	2018/19	2018/19
THE BRYN	7	2015/16	2018/19	2018/19
UPPER GLYN GWYN STREET	1	2015/16	2018/19	2018/19
GROVE ESTATE	62	2018/19	2018/19	2018/19
<b>TRINANT</b>	<b>240</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2018/19</b>
BELVEDERE CLOSE	12	2017/18	2018/19	2018/19
CEDAR ROAD	11	2017/18	2018/19	2018/19
CHARLES STREET	3	2017/18	2018/19	2018/19
CONWAY ROAD	21	2017/18	2018/19	2018/19
HOREB COURT	20	2017/18	2018/19	2018/19
LLANERCH ROAD	27	2017/18	2018/19	2018/19
MARSHFIELD ROAD	6	2017/18	2018/19	2018/19
OSBOURNE ROAD	4	2017/18	2018/19	2018/19
PENTWYN TERRACE	12	2017/18	2018/19	2018/19
PENYFAN CLOSE	6	2017/18	2018/19	2018/19
PENYWAUN ROAD	23	2017/18	2018/19	2018/19
PHILIP STREET	11	2017/18	2018/19	2018/19
PRINCE ANDREW ROAD	11	2017/18	2018/19	2018/19
PRINCESS CRESCENT	18	2017/18	2018/19	2018/19
THORNLEIGH ROAD	2	2017/18	2018/19	2018/19
TRINANT TERRACE	49	2017/18	2018/19	2018/19
VALLEY VIEW	4	2017/18	2018/19	2018/19
<b>TWYN GARDENS</b>	<b>37</b>	<b>2016/17</b>	<b>2018/19</b>	<b>2018/19</b>
TWYN GARDENS	37	2016/17	2018/19	2018/19
<b>TY ISAF</b>	<b>7</b>	<b>2014/15</b>	<b>2016/17</b>	<b>2016/17</b>
TY ISAF BUNGALOWS	7	2014/15	2016/17	2016/17
<b>TY NANT</b>	<b>29</b>	<b>2013/14</b>	<b>2018/19</b>	<b>2018/19</b>
TY NANT	29	2013/14	2018/19	2018/19
<b>TY-SIGN LOWER</b>	<b>153</b>	<b>2019/20</b>	<b>2019/20</b>	<b>2019/20</b>
CHANNEL VIEW	35	2017/18	2019/20	2019/20
CHARTIST COURT	9	2017/18	2019/20	2019/20
ISLWYN COURT	28	2017/18	2019/20	2019/20
MACHEN CLOSE	4	2017/18	2019/20	2019/20
MAPLE AVENUE	7	2017/18	2019/20	2019/20
SEVERN CLOSE	12	2017/18	2019/20	2019/20
SYCAMORE CRESCENT	8	2017/18	2019/20	2019/20
THISTLE WAY	2	2017/18	2019/20	2019/20
WOODVIEW CRESCENT	22	2017/18	2019/20	2019/20
WOODVIEW ROAD	19	2017/18	2019/20	2019/20
HAFOD Y BRYN	29	2019/20	2019/20	2019/20
<b>TY-SIGN UPPER</b>	<b>304</b>	<b>2016/17</b>	<b>2018/19</b>	<b>2018/19</b>
ALMOND AVENUE	19	2016/17	2018/19	2018/19
ASTER CLOSE	5	2016/17	2018/19	2018/19
BIRCH GROVE	3	2016/17	2018/19	2018/19

ELM DRIVE	78	2015/16	2018/19	2018/19
FAIRVIEW AVENUE	17	2016/17	2018/19	2018/19
FORSYTHIA CLOSE	31	2016/17	2018/19	2018/19
HOLLY ROAD	83	2016/17	2018/19	2018/19
MANOR COURT	4	2016/17	2018/19	2018/19
MANOR WAY	64	2016/17	2018/19	2018/19
<b>WATTSVILLE</b>	<b>49</b>	<b>2018/19</b>	<b>2018/19</b>	<b>2018/19</b>
ISLWYN ROAD	28	2015/16	2017/18	2017/18
WOODLAND VIEW	21	2018/19	2018/19	2018/19
<b>WAUNFACH</b>	<b>17</b>	<b>2018/19</b>	<b>2017/18</b>	<b>2018/19</b>
WAUNFACH STREET	1	2018/19	2017/18	2018/19
WAUNFACH STREET FLATS	16	2018/19	2017/18	2018/19
<b>WESTEND</b>	<b>12</b>	<b>2015/16</b>	<b>2017/18</b>	<b>2017/18</b>
RAILWAY TERRACE	11	2015/16	2017/18	2017/18
TROEDYRHIW	1	2015/16	2017/18	2017/18
<b>YNYSSDU-CWMFELINFACH</b>	<b>41</b>	<b>2019/20</b>	<b>2019/20</b>	<b>2019/20</b>
CRAIG Y DON BUNGALOW	1	2018/19	2015/16	2018/19
GRAIG VIEW	8	2018/19	2015/16	2018/19
HIGH STREET	5	2018/19	2015/16	2018/19
ISLWYN CLOSE	6	2018/19	2015/16	2018/19
JOHN STREET	1	2018/19	2015/16	2018/19
ROSE VILLA BUNGALOW	1	2018/19	2015/16	2018/19
ALEXANDRA COURT	19	2019/20	2019/20	2019/20
<b>YSTRAD MYNACH</b>	<b>48</b>	<b>2014/15</b>	<b>2018/19</b>	<b>2018/19</b>
BRYNMYNACH AVENUE	11	2014/15	2018/19	2018/19
CENTRAL STREET	1	2014/15	2018/19	2018/19
COED YR HAF	12	2014/15	2018/19	2018/19
EDWARD STREET	1	2014/15	2018/19	2018/19
GRIFFITHS STREET	2	2014/15	2018/19	2018/19
HILL STREET	6	2014/15	2018/19	2018/19
PANTYCELYN STREET	15	2014/15	2018/19	2018/19