

Fire Safety In Schools

High Risk to be completed within 30 days

- 1 **Cwm Aber Junior** – Four smoke detectors within rooms required to compensate for a dead end condition which was identified by Fire Risk Assessment Review 2014 following recent building alterations to this area of the building.
- 2 **Tyn Y Wern Primary** – One final exit call point required, upgrade to category L4 detection required to cater for use of circulation areas, this was identified in the Fire Risk Assessment review in 2012, still outstanding on RAMIS.
- 3 **Lewis Girls Comp** – Detection required to cover for dead end conditions on the ground floor rooms in blocks A, B, C & D, identified by Fire Risk Assessment Review 2013 and in previous assessments dating back to 2006.

Medium Risk to be completed in 60 days

- 4 **Cwm Glas Infants** – Two final exits require call points and one detector required to ensure coverage, identified in Fire Risk Assessment Review 2014.
- 5 **Oakdale Comp** – Two call points missing on new final exits identified by Fire Risk Assessment Review in 2012. Repeater panel recommended, current indicator panel badly sited initially picked up in original Fire Risk Assessment in 2006. As the school is due to close only the missing call points will need to be addressed.
- 6 **Gilfach Fargoed Primary** – Fire detection required to cover for inner room situations also two final exits require call points, picked up in last two Fire Risk Assessment Reviews 2011 and 2014.
- 7 **Pantside Primary** – Six final exit call points required, this was identified in a Fire Risk Assessment Review in 2008, the action was signed off as completed on RAMIS in 2013, however, it was found to be only partially completed in the assessment undertaken in 2014, RAMIS changed to reflect this finding.
- 8 **Plasfelin Primary** – Three to four detectors required to cover for inner room situation, this has been identified in a previous Fire Risk Assessment Review in 2009 and was still outstanding in the assessment in 2014.
- 9 **Rhydri Primary** – One detector wrongly sited, needs to be moved to adjacent room to cover for inner room situation. Identified in Fire Risk Assessment Review in 2012 and again in 2013, still outstanding on RAMIS.
- 10 **Ynysddu Primary** – One final exit requires a call point, upgrade to category L4 detection to cater for use of circulation areas, identified by Fire Risk Assessment Review 2014.
- 11 **Y G Cwm Gwyddon** – Three final exits require call points, picked up in previous assessments signed as complete on RAMIS in 2007 picked up as outstanding during Fire Risk Assessment Review 2013, still outstanding on RAMIS.

Low Risk to be completed in 90 days.

- 12 **Y G Trelyn** – Four detectors in main block circulation areas to upgrade to category L4 detection to cater for use of circulation areas identified by Fire Risk Assessment Review in 2013, still outstanding on RAMIS.
- 13 **Waunfawr Primary** – Call point required in new Boiler Room, identified in Fire Risk Assessment Review 2013, still outstanding on RAMIS.
- 14 **Y G Gilfach Fargod** – Four final exits require call points, one is a new door three are existing, identified in Fire Risk Assessment Review 2014.
- 15 **Ysgol Y Lawnt** – One final exit requires a call point, identified in Fire Risk Assessment Review 2014.
- 16 **Hendre Infants** – Call points on two final exits from nursery not connected to the new fire alarm system, picked up by Fire Risk Assessment Review in 2013, still outstanding on RAMIS.
- 17 **Trinant Primary** – Two final exits require call points, newly installed exits, identified in last two Fire Risk Assessment Review in 2012 and 2014.
- 18 **Twyn Primary** – Two new final exits in infants block have no call points picked up in Fire Risk Assessment Review 2014.
- 19 **Newbridge Comp** – New office has final exit without call point, identified in Fire Risk Assessment Review 2013, still outstanding on RAMIS.
- 20 **Cwmcarn Primary** – One final exit call point required, identified by Fire Risk Assessment Review 2014.